

陸側遮水壁 4週間工程表 (平成27年2月15日~平成27年3月14日)

施工ブロック (削孔完了本数※/全削孔本数※) ※( )内数字は貫通本数再掲	2015年2月														2015年3月																																										
	先週							今週							来週							再来週																																			
	15日	16日	17日	18日	19日	20日	21日	22日	23日	24日	25日	26日	27日	28日	1日	2日	3日	4日	5日	6日	7日	8日	9日	10日	11日	12日	13日	14日																													
<b>凡例</b> 準備工: 黒 削孔工: 赤 建込工: 青 配管工: 緑																																																									
1BLK (凍結: 75/75本) (測温: 16/16本) (建込: 75/75本)																																																									
2BLK (凍結: 19/19本) (測温: 5/5本) (建込: 18/19本)																																																									
3BLK (凍結: 199/199本) (測温: 43/43本) (建込: 168/199本)																																																									
4BLK (凍結: 33(7)/33(7)本) (測温: 7/7本) (建込: 28(0)/33(7)本)																																																									
5BLK (凍結: 216(22)/218(23)本) (測温: 44(0)/47(3)本) (建込: 164(0)/218(23)本)																																																									
6BLK (凍結: 168(12)/193(19)本) (測温: 39/42本) (建込: 69(0)/193(19)本)																																																									
7BLK (凍結: 122(11)/125(14)本) (測温: 28(0)/29(1)本) (建込: 98(0)/125(14)本)																																																									
8BLK (凍結: 102/102本) (測温: 22/22本) (建込: 93/102本)																																																									
9BLK (凍結: 71(6)/72(7)本) (測温: 16(0)/17(1)本) (建込: 36(0)/72(7)本)																																																									
10BLK (凍結: 12(0)/75(10)本) (測温: 2/15本) (建込: 0(0)/75(10)本)																																																									
11BLK (凍結: 0(0)/225(40)本) (測温: 0(0)/45(2)本) (建込: 0(0)/225(40)本)																																																									
12BLK (凍結: 0(0)/159(29)本) (測温: 0(0)/32(2)本) (建込: 0(0)/159(29)本)																																																									
13BLK (凍結: 0(0)/56(9)本) (測温: 0(0)/13(1)本) (建込: 0(0)/56(9)本)																																																									

陸側遮水壁 凍結管・測温管削孔ならびに凍結管建込実績

