


Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3.
 Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3.
 (Note 1) Fuel assemblies having melted through in the accident.

Units 1-6	Completion of fuel removal	Within 2031
Unit 1	Start of fuel removal	FY2027 - FY2028
Unit 2	Start of fuel removal	FY2024 - FY2026
Unit 3	Completion of fuel removal	Within FY2020
Unit 4	Completion of fuel removal	2014


First unit	Start of fuel debris retrieval
Unit 2	Within 2021 *Expected to be delayed by approximately 1 year



Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated with full transparency on an ongoing basis.



*1 Including radiation impact assessment on human beings and the environment
 *2 Discharges into the sea will be conducted gradually during the initial phase

Contaminated water management – triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies

- ① "Remove" the source of water contamination
- ② "Redirect" fresh water from contaminated areas
- ③ "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs, facing onsite, etc. Through these measures, the generation of contaminated water was reduced from approx. 540 m³/day (in May 2014) to approx. 130 m³/day (in FY2021).
- Measures continue to further suppress the generation of contaminated water to 100 m³/day or less within 2025.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway. At present, the floor surface exposure condition can be maintained except for the Unit 1-3 Reactor Buildings, Process Main Building and the High-Temperature Incinerator Building.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building. For Reactor Buildings, the amount of stagnant water there will be reduced to about half the amount at the end of 2020 during the period FY2022-2024.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

- Various measures are underway to prepare for tsunamis. For heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to close openings in buildings and install sea walls to enhance drainage channels and other measures are being implemented as planned.




Progress status

◆ The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Unit 1 Consideration concerning the exposure of pedestal reinforcement

The status of the pedestal peripheral inside the Primary Containment Vessel (PCV) was investigated. The results showed that on the wall of the pedestal opening, a table-shaped deposit was detected and on the wall under the deposit, concrete was lost and reinforcement and others were exposed.

Based on the present information and others, The impact of pedestal damage on the plant was considered. The results showed that the potential of an earthquake to cause significant damage was low. Also considered was the fact that even if the support capability of the pedestal decreased, the risk of significant radiation exposure would not be presented to those in surrounding areas. We will continue the PCV internal investigation and accumulate more knowledge.




<Status near the pedestal foundation>

Unit 1 As part of the PCV internal investigation, the deposit thickness was measured

During June 7-11, the thickness of deposits was measured using the remotely operated robot, the submersible ROV-C.

In this investigation, to detect where deposits with different characteristics, such as powdery, muddy, plate-shaped or massy were located and how thick they were, measurement was made at 13 points within the pedestal peripheral. At present, evaluation of three points was completed and the process continues.




<Status of deposits near the pedestal openings>

Unit 2 Trial fuel debris retrieval equipment is being improved


During the test to verify the performance of the trial retrieval equipment, points for which improvement is expected are being checked.

For the robot arm, to reduce the contact risk detected in the test to verify the capability to penetrate the X-6 penetration, the operational accuracy and other aspects are being improved. For the dual arm manipulator, other improvements made include modifying the tool structure.

In response to damage detected in the isolation room, the isolation room was removed and other measures are being examined, including structural modification.



<Test to verify the capability to penetrate the X-6 penetration>



Status of work to remove a portion of pipes for Units 1 and 2 standby gas treatment system

On June 10, cutting of the second of 16 sections of the SGTs pipes started. When about 90% of the cutting had been completed, biting of the wire saw was detected.


On June 14, during work toward resuming the cutting, a problem occurred with the temporary dust monitor and the winch of the wire saw. Work was suspended without cutting.

After identifying the cause and implementing recurrence prevention measures, cutting will resume.

Toward fuel removal from the Unit 2 spent fuel pool, mockup of work to remove interferences is underway

Inside the building, the existing fuel-handling machine having been installed over the spent fuel pool was transferred to the north side of the Reactor Building by June 13. Moreover, a mockup toward removing the fuel-handling machine, which is scheduled from July, started from June 7. The feasibility of the dismantling method, rubble treatment, dust scattering prevention and others is being verified and proficiency training is underway.

Outside the building, toward installing the gantry foundation, work to excavate the area for the installation in the yard on the south side of the building was completed on June 9. To complete in around November, work for the installation proceeds.



<Mockup to remove the fuel handling machine room>

Construction completion of the Radioactive Material Analysis and Research Facility Laboratory-1


The Japan Atomic Energy Agency (JAEA) had been constructing the Radioactive Material Analysis and Research Facility Laboratory-1 within the site of the Fukushima Daiichi Nuclear Power Station, as part of research and development into waste treatment and handling. After finishing the comprehensive functional test and others, construction was completed on June 24.

Following the operation test and others, analytical work will commence.



<Radioactive Material Analysis and Research Facility Laboratory-1 >

Major initiatives – Locations on site




Provided by Japan Space Imaging Corp., photo taken on April 8, 2021
 Product (C) [2020] DigitalGlobe, Inc., a Maxar company


I. Confirmation of the reactor conditions

Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 20 to 35°C for the past month, though it varied depending on the unit and location of the thermometer.




*1 The trend graphs show part of the temperature data measured at multiple points.
*2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



Release of radioactive materials from the Reactor Buildings

As of May 2022, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 3.5×10^{-12} Bq/cm³ and 3.3×10^{-12} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00007 mSv/year.



(Reference)

- The concentration limit of radioactive materials in the air outside the surrounding monitoring area:
[Cs-134]: 2×10^{-5} Bq/cm³
[Cs-137]: 3×10^{-5} Bq/cm³
- Data of Monitoring Posts (MP1-MP8).
Data of Monitoring Posts (MPs) measuring the air dose rate around the site boundary showed 0.321 – 1.052 μSv/h (May 25 – June 28, 2022).
To measure the variation in the air dose rate of MP2-MP8 more accurately, work to improve the environment (trimming trees, removing surface soil and shielding around the MPs) was completed.

Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.
Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.


Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected. Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

- Status of contaminated water generated
 - Multi-layered measures, including pumping up by sub-drains and land-side impermeable walls, which were implemented to control the continued generation of contaminated water, suppressed the groundwater inflow into buildings.
 - After implementing “redirecting” measures (groundwater bypass, sub-drains, land-side impermeable walls and others) and rainwater prevention measures, including repairing damaged portions of building roofs, the amount of contaminated water generated within FY2021 declined to approx. 130 m³/day.
 - Measures will continue to further reduce the amount of contaminated water generated.



*1 Values differ from those announced at the 20th Committee on Countermeasures for Contaminated Water Treatment (held on August 25, 2017) because the method of calculating the contaminated water volume generated was reviewed on March 1, 2018. Details of the review are described in the materials for the 50th and 51st meetings of the Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment.
*2 The monthly daily average is derived from the daily average from the previous Thursday to the last Wednesday, which is calculated based on the data measured at 7:00 on every Thursday.

Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

- Operation of the Water-Treatment Facility special for Sub-drain & Groundwater drains
 - At the Water-Treatment Facility special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until June 21, 2022, 1,884 releases had been conducted.
 - The water quality of all temporary storage tanks satisfied the operation target.





Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

- Implementation status of facing
 - Facing is a measure involving asphaltting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of May 2022, 95% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of May 2022, 30% of the planned area (60,000 m²) had been completed.
- Status of the groundwater level around buildings
 - The groundwater level in the area inside the land-side impermeable walls has been declining every year due to the land-side impermeable walls and the decline in the set water level of the sub-drains. On the mountain side, the average difference between inside and outside has been 4-5 m. The water level in the bank area has remained low (T.P.1.4 m) compared with the ground surface (T.P.2.5 m).
 - As the set water level of the sub-drains declined slightly (T.P. -0.55 → 0.65 m) and others in FY2021, the groundwater level on the sea side of the Unit 1-4 buildings remained low (except during heavy rainfall) compared with the T.P. 2.5 m area.
- Operation of multi-nuclide removal equipment
 - Regarding the multi-nuclide removal equipment (existing), hot tests using radioactive water are ongoing (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a pre-service inspection certificate was granted by the Nuclear Regulation Authority and the entire pre-service inspection was completed. The (additional) multi-nuclide removal equipment went into full-scale operation from October 16, 2017. Regarding the (high-performance) multi-nuclide removal equipment, hot tests using radioactive water have been underway (from October 18, 2014).
 - As of June 23, 2022, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 484,000, 738,000 and 103,000 m³, respectively (including approx. 9,500 m³ stored in the J1(D) tank, which contained water with highly concentrated radioactive materials at the System B outlet of the existing multi-nuclide removal equipment).
 - Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until

June 23, 2022, approx. 680,000 m³ had been treated.

- Risk reduction of strontium-reduced water
 - To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal equipment is underway. Up until June 23, 2022, approx. 845,000 m³ had been treated.



*1: Water amount for which the water-level gauge indicates 0% or more
 *2: To detect storage increases more accurately, the calculation method was reviewed as follows from February 9, 2017: (The revised method was applied from March 1, 2018)
 [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)]
 *3: Changed from December 13, 2018 from rainfall in Namie to that within the site.
 *4: Considered attributable to the fluctuation inflow of groundwater, rainwater and others to buildings due to the decline in the level of contaminated water in buildings.
 (July 8-22, 2021)
 *5: The notation of treated water by the multi-nuclide removal equipment and others was reviewed in accordance with redefining of ALPS treated water by the Government (April 27, 2021)

Figure 3: Status of stagnant water storage

- Status of the sea area monitoring related to the handling of ALPS treated water
 - The concentration of tritium in seawater within 2km of the port remained constant for the past one year and at new measurement points, also remained low within the fluctuation range of seawater in Japan*. The concentration of Cesium-137 increased temporarily, which was considered due to rainfall as in the past fluctuation in seawater around the Fukushima Daiichi Nuclear Power Station. However, it remained constant from the measurement value for the past one year and at new measurement points, also remained low within the fluctuation range of seawater in Japan*. For tritium, monitoring has been conducted with a lower detection limit since April 18.
 - Both concentrations of tritium and Cesium-137 in seawater within 20km of the coast had remained constant for the past one year and low within the fluctuation range of seawater in Japan*.
 - The concentration of tritium in seawater further than 20km from the coast remained low, including at new measurement points, within the fluctuation range of seawater in Japan*. The concentration of Cesium-137 remained constant for the past one year within the fluctuation range of seawater in Japan*.
- *: Range of the minimum – maximum values detected during April 2018 – March 2020 in the database below
- | | |
|--|--------------------|
| In Japan (including off the coast of Fukushima Prefecture) | |
| Tritium concentration: | 0.043 - 20 Bq/L |
| Cesium-137 concentration: | 0.0010 - 0.38 Bq/L |
| Off the coast of Fukushima Prefecture | |
| Tritium concentration: | 0.043 - 0.89 Bq/L |

Cesium-137 concentration: 0.0013 - 0.38 Bq/L

Source: Environmental Radioactivity and Radiation in Japan, Environmental Radiation Database

<https://www.kankyo-hoshano.go.jp/data/database/>

- For the status of fish and seaweed, samples were not collected in April, but measurement is underway for samples collected in May.
- Measures to reduce contamination of reused tanks in E area, residual water transfer inside the flanged tank D2 was completed and sludge collection from D1 was started
 - In response to an equivalent level of α -nuclide to contaminated water in the buildings, which was detected from the sludge inside E area D1/D2 tanks, as a measure to reduce the leakage risk, supernatant water inside the tanks was transferred to the Process Main Building.
 - For the D2 tank, residual water 10 cm from the tank bottom was transferred to D1 tank by June 3.
 - For the D1 tank, the facilities necessary to collect sludge (including to prevent dust scattering and protect against radiation) were installed and sludge collection started from June 23. The process will be refined based on the amount of sludge collected and the measured internal dose.
- Measures to reduce contamination of reused tanks
 - From tanks to store strontium-reduced water and others to tanks to store ALPS treated water and others, the reuse of welded-joint tanks proceeds.
 - To minimize the sum of concentration ratios required by law, based on the condition inside the tanks after treating residual water and the storage record, reused tank areas are classified into three categories (1)-(3), with measures being implemented and examination underway in each case.
 - Among them, tanks in the Category (3) (accepting “water undergoing treatment” without decontamination) area became full and the analytical results of the stored water conducted as STEP1 showed that the sum of concentration ratios required by law of 7 nuclides (water undergoing treatment) exceeded 1.
 - Before being discharged into the sea, the water will be purified until the sum of 62 nuclides + Carbon-14 becomes less than 1.
 - As the next STEP2, by accepting ALPS treated water to the emptied “source tanks,” the sum of concentration ratios required by law is expected to decline to under 1.
- In-service of G4-North and G5 tanks
 - Among tanks installed for the “long-term storage of ALPS treated water” (1,340,000 m³), the use of K4 tank area (approx. 30,000 m³) will be changed to a “discharge facility necessary to strictly measure and evaluate the radioactivity concentration.”
 - Accordingly, the K4 tank area needs to be modified to realize the change. As a substitute to the K4 tank area, new tank areas of equivalent capacity (G4-North and G5) will be installed.
 - Among the newly installed tank areas, for G4-North, pre-service inspection was completed (on June 3, 2022), the completion certificate was granted (on June 21, 2022) and in-service became ready.
 - To modify the K4 tank area to a “discharge facility necessary to strictly measure and evaluate radioactivity concentration,” examination was made based on the “circulation and stirring test (conducted in February 2022)” and the review in the “review meeting concerning the implementation plan on handling of ALPS treated water” and others. As the results suggested that removal of the entire K4 tank area would not be needed, only the minimum amount of approx. 1,650m³, necessary for circulation and stirring, will be removed.
- Status of work to transfer slurry of the High-Integrity Container (HIC)
 - At present, among HICs whose integral dose was evaluated as exceeding 5,000kGy, the transfer was completed for seven units.
 - For the 4th HIC, which marked the highest Sr-90 concentration, transfer was completed on May 19. The dust concentration was below the management value in the work area and no internal exposure of workers was detected.

Work was completed with exposure of workers below the management value (γ -ray: 0.8 mSv, β -ray: 5 mSv).

- During transfer for the 5th HIC, the set value (high alert) to detect any abnormal status of dust concentration inside the work house at an early stage was exceeded. Work was suspended in accordance with predefined procedures.
- After investigating the cause, the dust increase was considered attributable to dust adhering to the floor cover sheet and the hose inside the house. As a countermeasure, covers were added over the hose and others to suppress scattering. Transfer for the 5th HIC was completed on June 9.
- For the 6th and following HICs, after implementing the above measures, work was completed with the dust concentration below the management value.
- Environmental preparation for the facility to dilute and discharge ALPS treated water at the Fukushima Daiichi Nuclear Power Station
 - Regarding the excavation, work started from May 5 when weather and marine meteorology conditions had recovered and as of June 27, approx. 7,300m³ had been excavated. At present, no significant values were detected in the seawater sampling, seawater turbidity measurement and analysis of the excavated seabed soil.
 - Initially, around 10,000 m³ of excavation was assumed, including over excavation*, but the planned depth was reached. Using the results of the deep and shallow survey conducted on June 28, whether the excavation proceeded as planned was verified. Based on the results, installation of the discharge outlet caisson was deemed available and the excavation of the seabed had been completed. Subsequently, to cover the seabed after excavation, rubble stone will be injected over the seabed by crane ships to level the rubble stone surface.
 - * Over excavation: With evacuation accuracy affected by ship motion and evacuation by the bucket in mind, conducted in addition to the depth and cross-section required by design and generally used in marine construction.
 - As environmental preparation on land, soil retaining and excavation and others for the shaft (upstream pool) have been underway since June 2. Subsequently, the environmental preparation for the shaft (downstream pool) will be conducted.
 - Construction of the discharge tunnel and others will be implemented based on the approval of the implementation plan and others.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Main work to help spent fuel removal at Unit 1
 - From late April 2021, work to assemble a temporary gantry and others has been underway in a yard outside the site as part of efforts to install a large cover.
 - A work yard was prepared around the Reactor Building and work to install a large cover started from August 2021.
 - Before installing the anchor of the large cover, the exterior walls of the Reactor Building were investigated. An investigation of representative parts on the west side of the building revealed that both cracking and concrete strength were within the assumed range and that the anchor would be installable as planned.
 - From April 13, 2022, drilling to install an anchor in the building started. Work has proceeded carefully, mitigating the exposure risk of workers using a remotely operated anchor drilling equipment and suctioning dust.
 - Moreover, during work, the dust concentration is monitored by on-site dust monitors to check for any significant fluctuation.
- Main work to help spent fuel removal at Unit 2
 - Decontamination to suppress dust scattering on the top floor of the Reactor Building was completed in December 2021 and contamination reduction was confirmed based on smear sampling results. Installation of shielding started from February within the range including above the reactor well, where the dose was observed to peak and will be completed at the end of May.
 - From October 28, 2021, ground improvement work started before installing the gantry for fuel removal and was completed on April 19, 2022. Work to install the gantry foundation will then proceed.

- Outside the site, work to prepare a yard for ground assembly of steel frames was completed on March 18. Before the ground assembly from July, preparation will proceed.

➤ Results of the investigation toward removing high-dose equipment inside the Unit 4 spent fuel pool and others

- Inside the Unit 4 dryer separator pool (DSP), reactor well and spent fuel pool (SFP), high-dose equipment and others, which were used in the core during operation, are stored. With the aim of examining methods to remove these high-dose pieces of equipment and locations to store them and confirming new concerns over deformation and damage, the status inside the pools was investigated and the dose was measured.
- In the investigation, the storage status of equipment inside the pools were checked by an underwater drone and camera. The dose near the subjects (0-0.2m) was also measured by the underwater dosimeter (without collimating).
- The investigative results showed no new concerns that would affect removal of the high-dose equipment. Based on the results, detailed examination will proceed to start removal from the 2nd half of FY2024.

➤ Effort status toward fuel removal at Unit 6

- Inside the Unit 6 spent fuel pool, 1,456 spent fuel assemblies are stored. They will be contained in the transportation casks used in the previous transfer and transported to the common pool.
- To secure space in the common pool to accept the assemblies, the existing spent fuel stored in the common pool will be contained in the dry cask and transported inside the site from the common pool building to a Temporary Cask Custody Area to store the assemblies.
- Removal of Unit 6 spent fuel will start around the end of August and be completed around the end of FY2023.

Retrieval of fuel debris

➤ Progress status toward Unit 1 PCV internal investigation

- To acquire information related to the construction plan to collect deposits and others toward fuel debris retrieval, a remotely operated underwater vehicle (ROV) will be inserted from X-2 penetration into the basement within the PCV to investigate inside and outside the pedestal.
- During June 7-11, the thickness of deposits was measured using the remotely operated ROV-C robot submersible.

➤ Progress status toward Unit 2 PCV internal investigation and trial retrieval

- The trial retrieval equipment for Unit 2 fuel debris, which had been developed in the UK, arrived in Japan on July 10, 2021.
- The ongoing performance verification test in a domestic factory (Kobe), which started from August 2021, finished on January 21, 2022.
- The equipment was transported from January 28, 2022 and the robot arm arrived on January 31 and the enclosure, on February 4, at the Naraha Center for Remote Control Technology Development of the Japan Atomic Energy Agency (JAEA) (hereinafter referred to as the "Naraha mockup facility").
- From February 14, 2022, the performance verification test and operational training started at the Naraha mockup facility.

➤ Investigation in the control room of the Unit 2 fuel-handling machine-

- As an "assumption about the status of the Units 1-3 core and Primary Containment Vessel at the Fukushima Daiichi Nuclear Power Station and examination of unsolved issues," efforts to clarify the accident progress continue.
- In the control room of the Unit 2 fuel-handling machine (FHM control room) located on the top floor (operating floor) of the Unit 2 Reactor Building, the window glass on the second floor was broken and previous investigation confirmed contamination inside the room.
- As the FHM control room had remained almost untouched since the accident and is located near the shield plug, which is assumed to be the main release route of radioactive materials, the area will be investigated to acquire information related to radioactive materials released at the time of the accident.

- On the operating floor, preliminary work is underway toward dismantling the FHM control room. The investigation will be conducted before the dismantling, which is scheduled after August, while avoiding interference with work on the operating floor.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of the rubble and trimmed trees

- As of the end of May 2022, the total storage volume for concrete and metal rubble was approx. 325,600 m³ (+200 m³ compared to the end of April with an area-occupation rate of 87%). The total storage volume of trimmed trees was approx. 133,400 m³ (-6,600 m³, with an area-occupation rate of 76%). The total storage volume of used protective clothing was approx. 30,300 m³ (+700 m³, with an area-occupation rate of 58%). The decrease in rubble was attributable to concrete at the BG level to be reused being excluded from the calculation and the increase, decontamination of flanged tanks, work around Units 1-4 buildings and others. As of the end of May 2022, there were 11 temporary deposits with storage capacity exceeding 1,000m³ and a total storage volume of 51,500 m³.

➤ Management status of secondary waste from water treatment

- As of June 2, 2022, the total storage volume of waste sludge was 422 m³ (area-occupation rate: 60%), while that of concentrated waste fluid was 9,357 m³ (area-occupation rate: 91%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and other vessels, was 5,375 (area-occupation rate: 84%).

➤ Status of inspection and restoration regarding the Radioactive Waste Incinerator after the influence of the earthquake on March 16 and others

- Regarding the Radioactive Waste Incinerator, multiple damage were detected due to the influence of the earthquake on March 16, for which detailed inspection and restoration are underway.
- Moreover, the response to light oil leakage from the light oil line pressure-reducing valve, which occurred in April, remains ongoing.
- For System B, restoration work was finished by June 27, with restart from June 29.
- For System A, restoration will be completed and it will be restarted in late July.

➤ Operation status of the additional Radioactive Waste Incinerator

- On May 23, the operation of the additional Radioactive Waste Incinerator resumed.
- On June 10, during the incineration operation, before filling the container with fly ash, when the inside of the fly ash filling equipment was checked, water dripping from the fly ash filling inlet was detected. As water was also detected inside the fly ash hopper located upstream of the water dripping, the incineration operation was suspended. No external leakage of radioactive materials was identified. At present, the inside of the incinerator is being inspected to investigate the cause.
- On June 18, during patrol, two cracks were detected: namely, in the plate connecting the secondary burner and stoker and the seal welded part of the rotary kiln joint. As when the cracks were detected, the incineration operation was suspended, a negative pressure was maintained in the area within the system where the cracks were detected by a blower and no radioactive material was deemed to have leaked outside. At present, an on-site inspection and others are underway to investigate the cause.

➤ Policy for seismic resistance of the 10th solid waste storage facility

- Rubble generated in the decommissioning work at the Fukushima Daiichi Nuclear Power Station is temporarily stored within the site (outdoor). In future, however, the rubble will be accumulated in the additional solid waste storage facility (stored inside the buildings).
- An application for approval to amend the implementation plan was submitted on November 5, 2021.

- Based on the earthquake in February 2021, the policy for the new seismic resistance assessment was presented at the "FY2021 30th Nuclear Regulation Authority" as shown in the following two steps:
 - Categorization into classes according to the exposure influence on the public when all safety functions are lost in an earthquake;
 - Based on (1), after considering the influence on decommissioning work, seismic motion is set and the necessary measures are determined according to the characteristics of the facility and others;
- The 10th solid waste storage facility (the present design is the seismic resistance C-class), in which waste with a surface dose rate of 1 mSv/h or less is stored, is categorized into the seismic resistance B+ class according to the above (1).
- However, to reduce risks at an early stage by eliminating the outdoor waste storage, the above (2) is applied and installation proceeds in the present design. For the period until transfer to the 11th and following new solid waste storage facilities, waste with a surface dose rate 1mSv/h or less will be temporarily stored, followed by waste satisfying the C-class seismic resistance.

Reactor cooling

The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring continue

➤ Test to stop water injection into the Unit 3 reactor

- Regarding Unit 3, in the previous test to stop water injection into the reactor (which was stopped for seven days in April 2021), leakage from the PCV was below the experience water level.
- To ensure safety while retrieving debris, the leakage points need to be identified.
- Moreover, as a concrete method for retrieving future debris is being examined, the feasibility of air cooling for fuel debris and the minimum water injection rate during water cooling must also be identified.
- Water injection stopped during June 14-19, 2022 and resumed from June 19. The water injection rate increased from June 20. At present, checks to ascertain the transition after water injection test is underway.
- The PCV water level has been declining at a constant ratio after water injection stopped. As on June 19, the level declined below the lower end of the PCV new thermometer / water level gauge, water injection resumed., Subsequently, although the decline in the water level almost ceased, it was not fully restored and the water injection rate was increased on June 20.
- At present the PCV water level exceeds the lower end of the PCV new thermometer (T.P.8264) and has been increasing.
- No significant increase or change in the RPV bottom temperature and PCV temperature have been detected. It was confirmed that temperatures in some thermometers were declining.
- No significant fluctuation was detected in dust concentration and others.

Reduction in radiation dose and mitigation of contamination


Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

➤ Status of groundwater and seawater on the east side of Turbine Building Units 1-4

- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be monitored carefully.
- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at Nos. 1-14 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but been increasing or declining at many observation holes, including Nos. 1-6, 1-9, 1-11, 1-12, 1-14, 1-16 and

1-17. The trend continues to be monitored carefully.

- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing and declining at Nos. 2-3, 2-5 and 2-6 but has remained constant overall. The concentration of total β radioactive materials has remained constant overall but been increasing or declining at Nos. 2-3, 2-5 and 2-6. The trend continues to be monitored carefully.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at many observation holes, including Nos. 3-4 and 3-5. The trend continues to be monitored carefully.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration of cesium has also remained constant but been increasing or declining and exceeded the previous highest record at some observation holes. Investigations into fluctuation are underway for Nos. 0-3-2, 1, 1-6, 2-6 and 3-3.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall.
- In the open channel area of seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 noted during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 has remained slightly higher in front of the south side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.
- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation has been observed since last year in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others.



<Unit 1 intake north side, between Unit 1 and 2 intakes>




Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

Outlook of the number of staff required and efforts to improve the labor environment and conditions

Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

➤ Staff management

- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from February to April 2022 was approx. 9,100 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 6,700). Accordingly, sufficient personnel are registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in July 2022 (approx. 3,700 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, with approx. 3,000 to 4,200.

- The number of workers from within Fukushima Prefecture increased slightly and that outside remained constant. The local employment ratio (cooperating company workers and TEPCO HD employees) as of May 2022 increased slightly at around 70%.
- The average exposure doses of workers were at approx. 2.54 and 2.60 and 2.51 mSv/person-year during FY2019, 2020 and 2021, respectively. (The legal exposure dose limits are 100 mSv/person and 50 mSv/person-year over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the past 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

➤ Countermeasures to suppress the spread of COVID-19 infections

- Although infections in Japan have been gradually decreasing, many are still reported daily. For TEPCO HD employees and company workers at the Fukushima Daiichi Nuclear Power Station (NPS), countermeasures to prevent the infection spreading, such as requiring employees to take their temperature before coming to the office, wear masks at all times, avoid the “Three Cs” (Closed spaces, Crowded places, Close-contact settings) by using the rest house in shifts, eat silently and carefully select business travel, continue to be properly implemented. In addition, they must appropriately observe the rules, including reporting to their supervisors and managers if their own physical condition or that of their family members is poor before coming to the company at the beginning of the week to proceed with decommissioning work, prioritizing safety above all.

- As of June 29, 2022, 330 workers (including 56 TEPCO HD employees, one temporary worker, 271 cooperating company workers and two business partner company employees) of the Fukushima Daiichi NPS had contracted COVID-19, an increase of 11 workers (including two TEPCO HD employees and nine cooperating company workers) from those in the previous published material (as of May 25).
- No significant influence on decommissioning work, such as a corresponding delay to work processes due to this infection, had been identified.

➤ Status of heat stroke cases


- In FY2022, measures to further prevent heat stroke commenced from April to cope with the hottest season.
- FY2022, one worker suffered heat stroke due to work up until June 27 (in FY2021, two workers up until the end of June). Continued measures will be taken to prevent heat stroke.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

"The highest value" → "the latest value (sampled during June 13-27)"; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of June 27, 2022



Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

(The latest values sampled during June 13-27)

Summary of TEPCO data as of June 27, 2022

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Total β)	30	10
Tritium	60,000	10,000

【Northeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.22)
Cesium-137	: ND (H25)	→	ND(0.31)
Total β	: ND (H25)	→	ND(13)
Toridium	: ND (H25)	→	-

【East side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.31)
Cesium-137	: 1.6 (H25/10/18)	→	ND(0.33) Below 1/2
Total β	: ND (H25)	→	ND(13)
Toridium	: 6.4 (H25/10/18)	→	-

【Southeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.36)
Cesium-137	: ND (H25)	→	ND(0.36)
Total β	: ND (H25)	→	ND(13)
Toridium	: ND (H25)	→	-

Cesium-134	: ND (H25)	→	ND(0.30)
Cesium-137	: ND (H25)	→	ND(0.29)
Total β	: ND (H25)	→	18
Toridium	: 4.7 (H25/8/18)	→	-

【North side of north breakwater (offshore 0.5 km)】

Cesium-134	: 3.3 (H25/12/24)	→	ND(0.27) Below 1/10
Cesium-137	: 7.3 (H25/10/11)	→	ND(0.27) Below 1/20
Total β	: 69 (H25/8/19)	→	17 Below 1/4
Toridium	: 68 (H25/8/19)	→	0.62 Below 1/100

【South side of south breakwater (offshore 0.5 km)】


Cesium-134	: ND (H25)	→	ND(0.27)
Cesium-137	: ND (H25)	→	ND(0.28)
Total β	: ND (H25)	→	ND(13)
Toridium	: ND (H25)	→	-

Cesium-134	: 1.8 (H25/6/21)	→	ND(0.66) Below 1/2
Cesium-137	: 4.5 (H25/3/17)	→	ND(0.75) Below 1/6
Total β	: 12 (H25/12/23)	→	9.8
Toridium	: 8.6 (H25/6/26)	→	0.67 Below 1/10

Cesium-134	: ND (H25)	→	ND(0.76)
Cesium-137	: 3 (H25/7/15)	→	0.71 Below 1/4
Total β	: 15 (H25/12/23)	→	5.3 Below 1/2
Toridium	: 1.9 (H25/11/25)	→	0.36 Below 1/2

【North side of Unit 5 and 6 release outlet】

Sea side impermeable wall
Silt fence
Silt fence for construction



Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

【Near south release outlet】


Note: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. Samples were also taken from a point approx. 280m south from the same release outlet from January 27, 2017 and approx. 320m from March 23, 2018.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2
June 30, 2022

- Rubble storage area
- ⊗ Rubble storage area (planned)
- Used protective clothing
- Trimmed trees area
- Mid-/ low-level contaminated water tank (existing)
- Mid-/ low-level contaminated water tank (planned)
- Secondary waste from water treatment (existing)
- Secondary waste from water treatment (planned)
- Waste treatment facility
- Non-controlled facility
- Analysis and research facility



Provided by Japan Space Imaging Corporation, photo taken on April 8, 2021
Product(C) [2020] DigitalGlobe, Inc., a Maxar company

- [Completed] Treatment of contaminated water in buildings* (within 2020)
 - * Except for Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building
- Reducing contaminated water in Reactor Buildings to about half the amount at the end of 2020 (FY2022-2024)



		2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022
Treatment of stagnant water		▽Installation of stagnant water transfer equipment/transfer start		▽Completion of work to improve reliability of transfer line (replacement with PE pipes)			▽Start to maintain water-level difference with sub-drain water level						▽Treatment of stagnant water in buildings complete
								▽Transfer start from each building to Central R/W Building					
Countermeasures to tsunami risks	Closure of openings			▽Examination start of measures to close building openings	complete	▽Work for Units 1 and 2 TB complete		▽Work for HTI building complete				▽Work for Unit 1-3 R/B complete	▽Closure of openings complete
	Seawall		▽Installation of outer-rise tsunami seawall complete									Japan Trench tsunami seawall	▽Work of Unit 1-4 R/B complete
	Mega float									▽Construction start of Tushima Trench Tsunami Seawall		▽Completion of installation	▽On-site start
										▽Start of marine construction		▽Inhalal filling complete (reduction of tsunami risks)	
										Temporary grounding of mega float			

Chishima Trench Tsunami Seawall complete Construction of Japan Trench Tsunami Seawall


2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.



Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.



Examination concerning handling of ALPS treated water




Overview of ALPS treated water dilution and discharge facility



3 Removal of fuel from spent pool

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

- Completion of Unit 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)




Milestones of the Mid- and Long-Term Roadmap (major target processes)

Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 * The schedule will be extended for about 1 year due to the spread of COVID-19 infections)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.

Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore:φ100 mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



In February, the first remotely operated underwater vehicle (ROV-A) was inserted to install "guide rings" which will facilitate the investigation. As installation of guide rings has been completed, then a detailed investigation will be implemented. In this investigation, distribution of deposits outside the pedestal and their characteristics or others will also be investigated. The results of these investigations will be utilized in the examination of method and procedures toward future debris retrieval.



Unit 2 Investigation overview

- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.




- In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.



Unit 3 Investigation overview

- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.



Unit 1 PCV internal investigation

Investigations inside the PCV	1st (2012.10)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation
	2nd (2015.4)	- Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation
	3rd (2017.3)	- Confirming the status of the PCV 1st basement floor - Acquiring images - Measuring the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in 2014.5) - Sand cushion drain line (identified in 2013.11)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 - 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	- Acquiring images - Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)		



5 Management of solid radioactive waste

Reference

June 30, 2022

Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water 5/6

Milestones of the Mid- and Long-Term Roadmap (major target processes)
Eliminating temporary outdoor storage of rubble and others * Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)



Efforts to eliminate temporary outdoor storage of rubble and others

To incinerate trimmed trees and combustible rubble (woods, packing materials, paper and others), work to install the Additional Solid Waste Facility is underway.

Whole view of the Additional Solid Waste Incinerator Building

Secondary combustor

Exhaust gas cooler

Main equipment

Note: Used protective clothing before incineration and BG-level concrete waste for which treatment and reuse is decided at present are not included.


- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.




To help workers in the Fukushima Daiichi NPS precisely understand the conditions of their workplaces, a total of 86 dose-rate monitors were installed by January 2015. These monitors allow workers to confirm on-site dose rates at their workplaces in real time.



In February 2017, operation started at the Partner Companies' Building next to the New Administration Office Building.

In May 2017, a heliport for emergency transport was installed inside the Fukushima Daiichi NPS and went into operation. Compared to the previous operation (at Koriyama Coast, Futaba Town or Fukushima Daini NPS, relying to a doctor helicopter), a faster response is available for seriously ill patients requiring treatment at external medical institutions.



Visit by Governor of Fukushima Prefecture to the Fukushima Daiichi NPS (2018.11.1)



Visit by Prime Minister Kishida to the Fukushima Daiichi NPS (2021.10.17)



In June 2013, operation of the Access Control Facility started near the main gate of the Fukushima Daiichi NPS, to which duties conducted at J-village were shifted, including contamination examination, decontamination, switching protective equipment on and off and distribution/collection of dosimeters.

From March 12, 2011, in response to the increased airborne concentration of radioactive materials, instructions were issued to wear full-face masks throughout the Fukushima Daiichi NPS site, excluding the Main Anti-Earthquake Building and the rest house.

In March 2015, the Fukushima revitalization meal service center opened.

A large rest house for workers was established and its operation commenced in May 2015. Spaces in the large rest house are also installed for office work and collective worker safety checks as well as taking rest. In March 2016, a convenience store opened in the large rest house. In April, the shower room went into operation.

From November 2018, from the west-side high-ground area, where Unit 1-4 can be viewed, visitors can see the site in their normal clothes without having to change.



Changes in operation of controlled area

From May 2013, full-face mask unnecessary area was expanded sequentially.


In May 2015, full-face mask unnecessary area was expanded to cover about 90% of the site.

In March 2017, the G-zone area was expanded (to cover 95% of the whole site).


In August 2021, operation started while eliminating the need for the DS2 mask during light work in G-zone outside the protection area around Unit 1-4 (except for inside Units 5 and 6).



In May 2013, areas excluding those around Unit 1-4, tank areas and rubble storage areas were set to full-face mask unnecessary areas.



In March 2016, based on the progress of measures to reduce the environmental dosage on site, the site was categorized into two zones: Highly contaminated area around Unit 1-4 buildings, etc. and other areas where limited operation started to optimize protective equipment according to each category.



In May 2018, within about 96% of the site, workers are allowed to wear light equipment such as general workwear and disposable dust-protective masks.

<Travel survey results of major roads within the site>
The dose rate has been declining every year. In particular, in the area on the east side of the Turbine Building shown a black dotted line, the dose rate declined by facing related to installation of the seawall as the countermeasure to the Japan Trench tsunami.

