

Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed on December 22 2014 at Unit 4 and February 28 2021 at Unit 3.


Trial fuel debris retrieval at Unit 2 commenced from September 10 2024 and a milestone of the Mid-and-Long-Term Roadmap "Commencing fuel debris retrieval at the first Unit" was achieved.

Work continues sequentially toward the start of fuel removal from Units 1 and 2 and fuel debris (Note 1) retrieval from Units 1-3.

(Note 1) Fuel assemblies having melted through in the accident with nearby metal materials etc.

<Milestones in the Mid-and-Long-Term Roadmap>


Units 1-6	Completion of fuel removal	Within 2031
Unit 1	Start of fuel removal	FY2027 - FY2028
Unit 2	Start of fuel removal	FY2024 - FY2026



Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, ongoing efforts will continue, including enhanced monitoring, ensuring objectivity and transparency by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated with full transparency.



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies

- "Removing" the contamination source
- "Redirecting" groundwater from the contamination source
- "Preventing leakage" of contaminated water


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal system) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and subdrains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of the building roofs facing onsite. Through these measures, the generation of contaminated water has been suppressed and reduced from approx. 540 m³/day (in May 2014) before implementing measures to approx. 70 m³/day (in FY2024). It was confirmed that the milestone of "suppressing the amount of contaminated water generated to 100 m³/day or less during average rainfall within FY2025," which was achieved in FY2023, has been maintained in FY2024.
- Measures will proceed to further reduce and suppress the amount of contaminated water generated to approx. 50-70 m³/day by FY2028.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Units 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While assessing the dust impact, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

- As part of the tsunami countermeasures, openings in buildings were closed and work to install sea walls was completed. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to enhance drainage channels and other measures is being implemented as planned.



Progress status

- ◆ The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown state had been maintained.


Unit 2 Progress of fuel debris trial retrieval

To increase samples of fuel debris and knowledge, fuel debris trial retrieval (second) by the telescopic device commenced from April 15 2025. This trial retrieval was conducted after replacing the cameras of the telescopic device ((1) the end jig monitoring camera, (2) the camera on the end of the arm) and the improved end jig.

On April 17, it was determined that the bottom of the Primary Containment Vessel (PCV) could be accessed through opening 2, which was located near the PCV center, and a different from the point used for the first retrieval, and fuel debris was determined as below the opening 2. Moreover, cameras took images of the surrounding area.

On April 23, the transportation box was removed from the enclosure and loaded into an indoor transportation container, and the second trial retrieval was completed.


Preparation for transport off site is now underway. As with the first trial retrieval, the fuel debris will be transported to the Japan Atomic Energy Agency (JAEA) Oarai Nuclear Engineering Institute for analysis. The transported fuel debris will be analyzed over a period of about 12 to 18 months and the data acquired will be leveraged to determine methods for fuel debris retrieval, safety measures and storage.




Replaced cameras ① ② and improved end jig



Above the opening 2



Grasping fuel debris below the opening 2



Amount of contaminated water generated in FY2024

Multi-layered measures, involving repairing damage to building roofs and facing, have helped suppress the amount of contaminated water generated.


Rainfall in FY2024 was 940 mm, less than in normal years (approx. 1,470 mm), the amount of contaminated water generated was approx. 70 m³/day and even when evaluated against the average rainfall benchmark of approx. 80 m³/day, it was confirmed that the milestone prescribed in the Mid-and-Long-Term Roadmap "suppressing the amount of contaminated water generated to less than 100 m³/day during average rainfall within FY2025," which was achieved in FY2023, has been maintained in FY2024.

To further suppress the amount of contaminated water generated to approx. 50-70 m³/day by FY2028, measures including facing of the Units 1-4 buildings, covering of the Unit 1 Reactor Building and eliminating water from gaps between buildings will proceed.

Unit 6 Completion of spent fuel removal


Among 1884 fuel assemblies (1456 spent fuel and 428 non-irradiated fuel) stored in the Unit 6 Reactor Building, removal of 1456 spent fuel assemblies to the common pool commenced in August 2022 and was completed on April 16 2025.

From May to around July 2025, space in the common pool will be secured by dry casks, and removal of spent fuel assemblies from Unit 5 will commence from July 2025. Fuel removal from Unit 5 will be conducted within a scope that does not impact on fuel removal from Units 2 and 1 and temporarily suspended after fuel removal from Unit 2 commences.



Spent fuel removal from Unit 6

Major initiatives – Locations on site




Provided by Japan Space Imaging Corp., photo taken on January 14, 2024
Product (C) [2024] Maxar Technologies.



I. Confirmation of the reactor conditions

Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained as shown below for recent, though they varied depending on the unit and location of the thermometer.




*1 The trend graphs show part of the temperature data measured at multiple points.
*2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



Release of radioactive materials from the Reactor Buildings

As of March 2025, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 1.1×10^{-11} Bq/cm³ and 1.1×10^{-11} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00004 mSv/year.



Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.
Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.
Note 3: Dose assessment has been changed since July 2024 due to the change of standard meteorology, etc. in the implementation plan (effective July 8, 2024).

Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown state or criticality sign detected. Based on the above, it was confirmed that the comprehensive cold shutdown state had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

- Status of contaminated water generated
 - Multi-layered contaminated water management measures, including land-side impermeable walls and subdrains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite. Through these measures, the generation of contaminated water has been suppressed and reduced from approx. 540 m³/day (in May 2014) before implementing measures to approx. 70 m³/day (in FY2024). It was confirmed that the milestone of “suppressing the amount of contaminated water generated to 100 m³/day or less during average rainfall within FY2025,” which was achieved in FY2023, has been maintained in FY2024.
 - Measures will proceed to further reduce the amount of contaminated water generated and suppress to approx. 50-70 m³/day by FY2028.




Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

➤ Operation of the Water-Treatment Facility Special for Subdrains & Groundwater drains

- At the Water-Treatment Facility Special for Subdrains & Groundwater drains, release started from September 14, 2015, and up until April 13, 2025, 2667 release operations had been conducted. The water quality of all temporary storage tanks satisfied the operational target.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 subdrains

➤ Implementation status of facing

- Facing is a measure that involves asphaltting the on-site surface to reduce the radiation dose, prevent rainwater from infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of March 2025, 97% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of March 2025, 55% of the planned area (60,000 m²) had been completed.

➤ Status of the groundwater level around buildings

- Regarding the groundwater level in the area inside the land-side impermeable walls, the difference between the inside and outside has remained constant, though the groundwater level on the mountain side varied due to rainfall. The groundwater level of the groundwater drain observation well remained sufficiently lower than the ground surface, at around T.P.+1.4m (the height of the ground surface: T.P.+2.5m).
- Regarding the subdrains of Units 1-4, the pumping amount varied depending on precipitation. The pumping amount in the T.P.+2.5m area remained constant after the facing in this area was completed.

➤ Operation of the multi-nuclide removal system and other water-treatment facilities

- Regarding the multi-nuclide removal system (existing), hot tests using radioactive water were conducted (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, an inspection prior-to-use certificate was granted by the Nuclear Regulation Authority (NRA) and the entire inspection prior to use was completed. For the multi-nuclide removal system (additional), an inspection prior to use certificate was granted by the NRA on October 12, 2017. Regarding the multi-nuclide removal system (high-performance), hot tests using radioactive water were conducted from October 18, 2014. In March 2, 2023, an inspection prior to use certificate was granted by the NRA and the entire inspection prior to use was completed.
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until April 10, 2025, approx. 787,000 m³ had been treated.

➤ Risk reduction of strontium-reduced water

- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal system is underway. Up until April 10, 2025, approx. 951,000 m³ had been treated.

➤ Storage status of stagnant water and amount of ALPS treated water, etc. stored in tanks

- The volume of ALPS treated water, etc. was approx. 1,280,828 m³ as of April 10, 2025.
- The total volume of ALPS treated water discharged into the sea since the discharge commenced on August 24, 2023, was approx. 86,144 m³ as of the completion of the seventh discharge in FY2024.

As of April 10, 2025




Figure 3: Status of stagnant water storage

➤ Status of discharge of ALPS treated water

As of April 22, 2025

Measurement object	Requirement and operation target	Measurement results	Compliance with requirement
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 10 points within 3 km of the Power Station)	• Discharge suspension level: 700 Bq/L or less • Investigation level: 350 Bq/L or less	(Sampled on April 21) • Max. 17 Bq/L	○ ○
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 1 point within 10 km square from the Power Station)	• Discharge suspension level: 30 Bq/L or less • Investigation level: 20 Bq/L or less	(Sampled on April 21) • Below the lower detection limit (less than 5.9 Bq/L)	○ ○
[Ministry of the Environment] Tritium concentration in seawater (at 6 points off the coast of Fukushima Prefecture, 1 point off the coast of Miyagi Prefecture)	• National safety requirement: 60,000 Bq/L • WHO drinking water guidelines: 10,000 Bq/L	(Sampled on March 24 and 25) • Below the lower detection limit (less than 8 - 9 Bq/L)	○ ○
[Fisheries Agency] Tritium concentration in marine products (flounder and others)	-	(Sampled on April 18) • Below the lower detection limit (less than 7.9 Bq/kg)	○
[Fukushima Prefecture] Tritium concentration in seawater (at 9 points off the coast of Fukushima Prefecture)	• National safety requirement: 60,000 Bq/L • WHO drinking water guidelines: 10,000 Bq/L	(Sampled on April 11) • Below the lower detection limit (less than 3.8 - 4.0 Bq/L)	○ ○

- From April 10, 2025, the first discharge of ALPS treated water into the sea in FY2025 is being conducted.
- Regarding the status of sea-area monitoring on handling ALPS treated water, more tritium measurement points for seawater and fish were established near the power station and off the coast of Fukushima Prefecture and

measurements of tritium and Iodine-129 of seaweed near the power station were added from April 20, 2022. As of April 23, 2025, no significant variation had been detected.

- Regarding sea-area monitoring conducted by TEPCO at 10 points within 3 km of the power station, quick measurements taken of the tritium concentration in the seawater sampled on April 21 showed concentrations at 17 Bq/L at the point (approx. 600m) from the discharge outlet and under the detection limit (less than 5.4 – 8.5 Bq/L) at other points, which were below the TEPCO operation indices of 700 Bq/L (discharge suspension level) and 350 Bq/L (investigation level).
- Regarding sea-area monitoring conducted by TEPCO at 1 point within 10 km square of the power station, quick measurements taken of the tritium concentration in the seawater sampled on April 21 showed concentrations under the detection limit (less than 5.9 Bq/L), which was below the TEPCO operation indices of 30 Bq/L (discharge suspension level) and 20 Bq/L (investigation level).
- The quick measurement results obtained by each organization were as follows:
Ministry of the Environment: The analytical results (obtained via quick measurements) for seawater sampled on March 24 and 25 at 6 sampling points off the coast of Fukushima Prefecture and 1 sampling point off the coast of Miyagi Prefecture showed tritium concentrations below the lower detection limit (less than 8 – 9 Bq/L) at all sampling points, which would have no adverse impact on human health and the environment.
Fisheries Agency: Quick analytical results for tritium in flounder sampled on April 18 showed tritium concentrations below the lower detection limit (less than 7.9 Bq/kg) in all samples.
Fukushima Prefecture: On April 11, tritium concentrations in seawater at 9 sampling points off the coast of Fukushima Prefecture below the lower detection limit were recorded (less than 3.8 – 4.0 Bq/L) at all sampling points, which would have no adverse impact on human health and the environment.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

➤ Progress toward work to remove spent fuel at Unit 1

- Before installing a large cover over the Reactor Building, ground assembly of steel frames in the off-site yard and installation on-site are both underway.
- In the off-site yard, ground assembly of the temporary gantry, upper and lower structures and box ring was completed. Ground assembly of the moving roof is underway. On site, the installation of the upper structure is underway.
- For Unit 1, prior to fuel removal, rubble will be removed inside the large cover. To avoid the risk of the auxiliary hoist of the fuel handling machine falling during rubble removal, an additional cover will be installed over the spent fuel pool (SFP) gate.
- During the mockup test, it was confirmed that even if the auxiliary hoist fell over the additional cover, it would not affect the SFP gate. Installing a large cover box ring would prevent the cover from being carried in. Accordingly, installation of an additional cover over the SFP gate will commence from around April 2025 before installing the box ring.
- Installation of the large cover upper structure will complicate SFP water injection using a concrete pump truck. Accordingly, to diversify the water injection means in addition to the existing water injection using the SFP cooling facility, a new means of water injection (alternative water injection line) was installed.

➤ Main work to remove the spent fuel at Unit 2

- Work to install runway girders, which support the rails to be used when the fuel removal system moves between the Reactor Building and the front chamber, was completed. During the next phase, work on ancillary equipment will be conducted as part of efforts to install the fuel-removal system.
- To ensure visibility during fuel removal, a purification system was installed in the spent fuel pool.
- From early May 2025, to prevent contamination spreading during fuel removal, ground assembly of a cornice house, which will expand when the fuel-handling machine is inserted into the Reactor Building, will commence.
- Progress toward work for the fuel removal to be commenced by FY2026 remains steady at present and work prioritizing safety will proceed.

Fuel debris retrieval

➤ Status of stagnant gas purge inside the S/C of Unit 3

- The present gas purge is extracting gas from the AC system air supply side differential pressure instrumentation pipe (AC system pipe) connecting with the Suppression Chamber (S/C) top. After the S/C water level reaches the lower end of the AC system pipe according to the progress of the gas purge, the gas purge will move to extracting stagnant gas in the upper side (S/C top) from the lower end of the AC system pipe.
- On April 17, parameter variation (behavior change of the pump inlet pressure of the gas purge facility, which indicated the S/C water level reaching the lower end of the AC system pipe, was confirmed, and the gas purge was suspended accordingly.
- After the gas purge had been suspended, the S/C water level calculated from the S/C gas phase pressure and others was approx. T.P.4800 - 5000 (April 17 – 22). Together with the confirmed change in the pressure behavior above, the S/C water level is considered to reach the lower end of the AC system pipe (approx. T.P.4600).
- For stagnant gas purge, nitrogen will be sent from the AC system pipe connecting with the S/C top into the S/C, then stagnant gas diluted with nitrogen will be extracted from the same AC system pipe to reduce the hydrogen concentration of stagnant gas.
- Nitrogen to be used for dilution will be supplied from the existing CST bubbling equipment. Work to extract stagnant gas diluted with nitrogen inside the S/C to the D/W will use the gas-purge equipment currently in use and new equipment to be prepared will be within the range mainly for sending nitrogen into the S/C.
- The volume of the S/C gas phase part will increase by sending nitrogen, but the leakage location of the S/C liquid phase is not identified. To prevent the increase range of the S/C gas phase part volume reaching to the S/C liquid phase leakage location, nitrogen will be sent within the range where gas was stagnant before commencing the gas purge in December 2023.
- Stagnant gas purge will commence within the first half of FY2025 after arranging the site (including inside the R/B), manufacturing the equipment, training to operate the equipment and conducting other necessary preparation.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of rubble and trimmed trees

- As of the end of March 2025, the total storage volume for concrete and metal rubble was approx. 406,900 m³ (+2,100 m³ compared to the end of February with an area-occupation rate of 73%). The total storage volume of trimmed trees was approx. 70,200 m³ (-100 m³, with an area-occupation rate of 40%). The total storage volume of used protective clothing was approx. 11,000 m³ (+800 m³, with an area-occupation rate of 43%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,400 m³ (a slight increase, with an area-occupation rate of 60%). The increase in rubble was due to decontamination of flanged tanks, work related to site preparation,, and work related to the area around the buildings of Units 1-4, etc.

➤ Management status of secondary waste from water treatment

- As of April 3, 2025, the total storage volume of waste sludge was 471 m³ (area-occupation rate: 67%), while that of concentrated waste fluid was 9,465 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for the multi-nuclide removal system and others, was 5,885 (area-occupation rate: 85%).

Reactor cooling

The cold shutdown state will be maintained by cooling the reactor by water injection and measures to complement the status monitoring continue

➤ Investigative results of the FPC pipe dissimilar material joint of Unit 1

- Regarding the water level reduction of the Unit 2 skimmer surge tank on August 9, 2024, as measures for similar parts, soundness investigation of the FPC pipe dissimilar material joint of Unit 1 was conducted.
- There are five dissimilar material joints of the primary cooling system piping, and a wall thickness measurement with

four of the dissimilar material joints revealed no problem.

- For the remaining one joint, although the wall thickness measurement confirmed a partial thickness reduction, it was not near the welded part, and was determined as non-galvanic corrosion.
- The later direct confirmation of the pipe inside identified no significant thickness reduction.
- Based on the investigative results, a preventive measure to apply waterproof tape to the pipe was conducted as a precaution and SFP circulation cooling resumed on April 18.
- During the next phase, the tendency of the pipe toward thickness reduction will be confirmed according to the plan, and preventive conservation will be conducted as required. At the same time, from the perspective of improving safety and reliability, establishment of new cooling methods independent to the primary cooling system will be examined.

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

➤ Status of the groundwater and seawater on the east side of Turbine Building Units 1-4

- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even currently increasing or declining at a low concentration at observation holes including Nos. 0-1, 0-1-2, 0-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be carefully monitored.
- In the area between the Units 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at Nos. 1-14 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing at No. 1-6 and increasing or declining at low concentration at Nos. 1-8, 1-9, 1-11, 1-12 and 1-14. The trend continues to be carefully monitored.
- In the area between the Units 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has remained constant or been declining at many observation holes overall. The concentration of total β radioactive materials has remained constant overall but has been increasing and larger fluctuation was seen at No. 2-5. The trend continues to be carefully monitored.
- In the area between the Units 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at Nos. 3-4 and 3-5. The trend continues to be carefully monitored.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration of cesium has also remained constant as the overall area but been increasing or declining at observation holes with a low concentration and exceeded the previous highest record at some observation holes. Investigations will continue, including to ascertain the impact of rainfall.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall. In Drainage Channel D, drainage of the low-dose area on the west side of the site started to pass from August 30, 2022. It has remained low, despite concentrations of cesium and total β radioactive materials increasing during rainfall. From November 29, 2022, continuous monitors were installed and drainage around the Units 1 and 2 switch yard started to pass.
- In the open channel area of the seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 observed during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 remained slightly higher in front of the south-side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related

construction.

- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Units 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation was observed in FY2021 in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of weather, marine meteorology and others. During the period for which ALPS treated water was discharged, the tritium concentration increased at the sampling point near the discharge outlet, but this was considered within the assumed range based on the oceanic dispersion simulation results.





Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

- The status of the radiation dose inside the Fukushima Daiichi Nuclear Power Station
 - To determine the detailed radiation dose rate inside the Fukushima Daiichi Nuclear Power Station, they were divided into 30m square mesh, the radiation dose rate was measured for approx. 3,800 meshes during FY2021-2024.
 - The average radiation dose rate at 1m from the ground around Units 1-4 reduced from 6.4 to 3.7 $\mu\text{Sv/h}$ in T.P.+2.5m and from 60 to 31 $\mu\text{Sv/h}$ in T.P.+8.5m compared with FY2023.
 - In the main road on site, the radiation dose rate has been confirmed by the traveling survey on a quarterly basis.
 - Compared with last year, a reduction in the radiation dose rate was confirmed on the east side road of the Units 1-4. In the area, the radiation dose was reduced by work to install the seawall and others.

Outlook of the number of staff required and efforts to improve the labor environment and conditions

Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

➤ Staff management

- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from December 2024 – February 2025 was approx. 9,200 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 8,000). Accordingly, sufficient personnel were registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in May 2025 (approx. 4,500 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day per month (actual values) for the most recent two years were maintained, at approx. 3,500 to 4,900.
- The number of workers from both within and outside Fukushima Prefecture remained constant. As of March 2025, the local employment ratio (cooperating company workers and TEPCO HD employees) remained constant at around 70%.
- The average exposure doses of workers were approx. 2.51, 2.16 and 2.18 mSv/person-year during FY2021, 2022 and 2023, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose remained sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the most recent 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

➤ FY2024 accident occurrence status and FY2025 safety activity plan

- The number of work accidents (excluding heat stroke) in FY2024 increased slightly to 15 from 14 in FY2023, and remained high. Issues need to be analyzed and accident prevention measures must continue to be added, reviewed and improved. There was one serious injury (incapacitating workers for 14 days or more) (none in FY2023). Accidents involving incapacitation of workers (for one day or more) increased to three from one in FY2023.
- The number of heat stroke cases in FY2024 increased to eight (degree-II: two cases; degree-I: four cases; dehydration: two cases) from seven (degree-II: one case; degree-I: four cases; dehydration: two cases) in FY2023. In FY2024, there were two cases diagnosed as degree II and two cases of slight-1 (with incapacitating). As a characteristic in FY2024, there were cases of “rapid rise hours of WBGT value in the morning” and “work wearing full-face masks.” Strengthened management of work will be reflected in the heat-stroke prevention plan to prevent the cases.
- In FY2025, as in FY2024, “implementation of work inspection (strengthened risk assessment)” conducted in FY2024 remains a key focus activity. “On-site inspection” will be conducted by all workers (TEPCO HD employees and cooperating company workers) who are involved in the work, to prevent accidents by thoroughly identifying risk sources, assuming risk scenarios and taking protective measures based on the scenarios.

➤ Health management of workers in the Fukushima Daiichi Nuclear Power Station

- As health management measures in line with the guidelines of the Ministry of Health, Labour and Welfare (issued in August 2015), a scheme was established and operated, whereby prime contractors confirmed reexamination at medical institutions and the subsequent status of workers who were diagnosed as requiring “detailed examination and

treatment” in the health checkup, with TEPCO confirming the operation status by the prime contractors.

- The recent report on the management status of the health checkup during the third quarter (October - December) in FY2024 confirmed that the prime contractors had provided appropriate guidance and managed operations properly under the scheme. The report on the follow-up status during the second quarter in FY2024 previously confirmed that responses to workers, which had not been completed by the time of the previous report, were being provided on an ongoing basis and checking of operations would continue.

➤ **Countermeasures for infectious diseases**


- Countermeasures for various infectious diseases (influenza, norovirus, COVID-19, etc.) depend on personal decisions and basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the “Three Cs,” frequent handwashing, etc.) being implemented appropriately by each worker and TEPCO proceeds with decommissioning while prioritizing safety.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

“The highest value” → “the latest value (sampled during April 7 - 21)”; unit (Bq/L); ND represents a value below the detection limit

Summary of TEPCO data as of April 22, 2025

Note: The Total β measurement value is the total radioactivity concentration of radioactive materials that emit β -ray (Potassium-40, Cesium-137, Strontium-90, progeny nuclide Yttrium-90, etc.). In general, approx. 12 Bq/L of natural nuclide Potassium-40 is included in seawater.



Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

(The latest values sampled during March 18 - April 21)

Summary of TEPCO data as of April 22, 2025

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90	30	10
Tritium	60,000	10,000

【Northeast side of port entrance (offshore 1 km)】

【East side of port entrance (offshore 1 km)】

【Southeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.30)
Cesium-137	: ND (H25)	→	ND(0.28)
Total β	: ND (H25)	→	ND(13)
Tritium	: ND (H25)	→	33

Cesium-134	: ND (H25)	→	ND(0.32)
Cesium-137	: 1.6 (H25/10/18)	→	ND(0.32) Below 1/2
Total β	: ND (H25)	→	ND(13)
Tritium	: 6.4 (H25/10/18)	→	ND(0.32) Below 1/20

Cesium-134	: ND (H25)	→	ND(0.31)
Cesium-137	: ND (H25)	→	ND(0.33)
Total β	: ND (H25)	→	ND(13)
Tritium	: ND (H25)	→	0.89

Cesium-134	: ND (H25)	→	ND(0.37)
Cesium-137	: ND (H25)	→	ND(0.33)
Total β	: ND (H25)	→	ND(13)
Tritium	: 4.7 (H25/8/18)	→	0.41 Below 1/20

【North side of north breakwater (offshore 0.5 km)】

【Port entrance】

Cesium-134	: 3.3 (H25/12/24)	→	ND(0.27) Below 1/10
Cesium-137	: 7.3 (H25/10/11)	→	ND(0.32) Below 1/20
Total β	: 69 (H25/8/19)	→	ND(15) Below 1/4
Tritium	: 68 (H25/8/19)	→	ND(0.35) Below 1/100

【South side of south breakwater (offshore 0.5 km)】


Cesium-134	: 1.8 (H25/6/21)	→	ND(0.88) Below 1/2
Cesium-137	: 4.5 (H25/3/17)	→	ND(0.74) Below 1/6
Total β	: 12 (H25/12/23)	→	8.5
Tritium	: 8.6 (H25/6/26)	→	0.69 Below 1/10

Cesium-134	: ND (H25)	→	ND(0.32)
Cesium-137	: ND (H25)	→	ND(0.28)
Total β	: ND (H25)	→	ND(13)
Tritium	: ND (H25)	→	0.41

Cesium-134	: ND (H25)	→	ND(0.98)
Cesium-137	: 3 (H25/7/15)	→	ND(0.82) Below 1/3
Total β	: 15 (H25/12/23)	→	9.2
Tritium	: 1.9 (H25/11/25)	→	0.91 Below 1/2

【North side of Unit 5 and 6 release outlet】

【Near south release outlet (*)】



Note: The Total β measurement value is the total radioactivity concentration of radioactive materials that emit β-ray (Potassium-40, Cesium-137, Strontium-90, progeny nuclide Yttrium-90, etc.). In general, approx. 12 Bq/L of natural nuclide Potassium-40 is included in seawater.

* Due to erosion, the sampling point was moved from approx. 320m south to approx. 1,300m south from the south release outlet in December 2021. In September 2023, since erosion was eliminated, the sampling point was returned to the original point, approx. 320m south from the south release outlet. Moreover, due to erosion, the sampling point has been moved again to approx. 1,300m south from the south release outlet since June 11, 2024.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

Appendix 2
April 24, 2025



1 Contaminated water management

- Efforts to promote contaminated water management based on three basic policies:
 - "Removing" the contamination source
 - "Redirecting" groundwater from the contamination source
 - "Preventing leakage" of contaminated water

Milestones of the Mid- and Long-Term Roadmap (major target processes)


- [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
- [Completed] Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)
- [Completed] Treatment of stagnant water in buildings was completed* (within 2020) *Except for Units 1-3 Reactor Buildings, Process Main Building and High Temperature Incinerator Building.
- [Completed] Stagnant water in Reactor Buildings was reduced to about a half of the level at the end of 2020 (FY2022-FY2024)

Reference 1/6

April 24, 2025

Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

		2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
Contaminated water management [Remove]	Contaminated water treatment facility	▼ Reception start of contaminated water to Central Waste Treatment Building ▼ Decontamination equipment (AREVA) ▼ Evaporative concentration equipment ▼ Cesium Adsorption Apparatus (KURION) ▼ 2nd Cesium Adsorption Apparatus (SARRY)		Cesium Adsorption Apparatus (KURION) 						▼ Purification of strontium-reduced water in flanged tanks complete ▼ Purification of strontium-reduced water complete						
	Removal of contaminated water from seawater pipe trench	Landing of the second Cesium Adsorption Apparatus (SARRY) 		Multi-nuclide removal system (ALPS) 												
Contaminated water management [Reduce]	Groundwater bypass		▼ Installation start of groundwater bypass 		▼ Operation start of groundwater bypass (drainage started from 2014.5.21)											
	Subdrain		▼ Recovery of existing subdrain pit and start of new installation ▼ Installation start of Water-Treatment Facility special for Subdrain & Groundwater drains				▼ Operation start of subdrain (drainage started from 2015.9.14) (treatment capacity: 1000 m ³ /day)		▼ Enhancement of treatment capacity (2000 m ³ /day)							
	Land-side impermeable wall				▼ Installation start of land-side impermeable walls		▼ Freezing start	事例にて維持管理運転開始	▼ Freezing completion (except for some parts)							
	Facing	Subdrain purification system 		Land-side impermeable wall brine (refrigerant) circulation pipe 			▼ Completion of waterproof pavement (facing) (except for areas of 2.5 and 6.5m above sea level and around Units 1-4) ▼ Completion									
Contaminated water management [Retain]	Bank groundwater measures		▼ Installation start of seaside impermeable walls 				▼ Installation of seaside impermeable walls complete ▼ Operation start of groundwater drain (pumping-up started on 2015.11.5)									
	Storage facility	▼ Storage in steel square tanks 					▼ Completion of purification treatment of RO concentrated salt water ▼ Completion of replacement of steel square tanks									
		▼ Storage in flanged cylindrical tanks ▼ Water leakage (200L) from flanged tank ▼ Water leakage (100L) from flanged tank ▼ Completion of fence to prevent leakage expanding ▼ Work to raise fence height complete														
		▼ Leakage of contaminated water from underground reservoir => Start of transfer to tanks ▼ Transfer of contaminated water to tanks complete ▼ Storage in cylindrical steel welded-joint tanks 														
Treatment of stagnant water		▼ Installation of stagnant water transfer equipment/transfer start		▼ Completion of work to improve reliability of transfer line (replacement with PE pipes) ▼ Transfer start from each building to Central RW Building								▼ Treatment of stagnant water in buildings complete		▼ Reduction of stagnant water in the Reactor Buildings to approx. half of the level at the end of 2020 achieved		
Countermeasures to tsunami risks	Closure of openings		▼ Examination start of measures to close building openings ▼ Work for common pool complete		▼ Work for Units 1 and 2 TB complete ▼ Work for HTI building complete								▼ Measures to close openings were completed ▼ Work for Units 1-4 RWB was completed			
	Seawall	▼ Installation of outer-sea tsunami seawall complete 														
	Mega float									▼ Construction start of Chishima Trench ▼ Temporary grounding of mega float		Japan Trench tsunami seawall ▼ Completion of installation ▼ On-site start		Japan Trench Tsunami Seawall Completion of main wall construction		



Placement of seaside impermeable walls complete




Purification of strontium-reduced water in flanged tanks complete

Transfer and storage of all treated water in welded-joint tanks



Purification of strontium-reduced water complete

Construction of welded-joint tanks



Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks

Construction of welded-joint tanks



Chishima Trench Tsunami Seawall complete



Flanged and welded-joint tanks

Commencement of dismantling of J9 area tanks



Japan Trench Tsunami Seawall


Unit 4 south side

Japan Trench Tsunami Seawall

Japan Trench Tsunami Seawall

Japan Trench Tsunami Seawall

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.




- Occasions to deepen the understanding are organized by communications related to decommission via various media and visit to the power station.



- On the dedicated website “Treated Water Portal Site” (Japanese, English, Chinese and Korean) within the TEPCO website, monitoring results of radioactive materials are published timely.
- Visit and dialogue meeting of Fukushima Daiichi Nuclear Power Station have been held since 2019 for 13 cities, towns and villages.
- Through various opportunities such as visit and on-site explanations, communications continue where opinions of related parties are heard, their thoughts are taken seriously, and TEPCO conveys its efforts, thoughts, and countermeasures for reputational damage.

Tritiated Water Taskforce (2013.12 – 2016.5, 15 meetings)



During the discharge period, no abnormality was detected by the sea area monitoring conducted by the national government, Fukushima Prefecture and TEPCO.

Tank group discharged	Tank Group C	Tank Group A	Tank Group B	Tank Group C
Tritium concentration	190,000 Bq/L	170,000 Bq/L	170,000 Bq/L	200,000 Bq/L
Discharge commencement	April 19, 2024	May 17, 2024	June 28, 2024	August 7, 2024
Discharge termination	May 7, 2024	June 4, 2024	July 16, 2024	August 25, 2024
Discharge amount	7,851 m³	7,892 m³	7,846 m³	7,897 m³
Total tritium amount	Approx. 1.5 trillion Bq	Approx. 1.3 trillion Bq	Approx. 1.3 trillion Bq	Approx. 1.6 trillion Bq

Tank group discharged	Tank Group A	Tank Group B	Tank Group C
Tritium concentration	280,000 Bq/L	310,000 Bq/L	310,000 Bq/L
Discharge commencement	September 26, 2024	October 17, 2024	March 12, 2025
Discharge termination	October 14, 2024	November 4, 2024	March 30, 2025
Discharge amount	7,817 m ³	7,837 m ³	7,859 m ³
Total tritium amount	Approx. 2.2 trillion Bq	Approx. 2.4 trillion Bq	Approx. 2.4 trillion Bq

Opportunity for receiving opinions from parties concerned concerning handling of ALPS treated water (2020.4 – 2020.10, 7 meetings)

• Flounders and abalones that were being raised in normal seawater were put in “water discharged into the environment” and TEPCO confirmed that there was no remarkable change in the growth of the flounders or abalones around this time. Flounder and abalone were reared in water discharged into the environment for approximately six months and we confirmed that there is no change in the growth of them.

The Comprehensive Report on the safety review concerning handling of ALPS treated water was published by the IAEA on July 4, 2023.



In the Executive Summary of the IAEA Comprehensive Report, the IAEA concluded the following: (1) the activities by Japan associated with the discharge of ALPS treated water into the sea are consistent with relevant international safety standards, (2) the discharge of the ALPS treated water will have a negligible radiological impact on people and the environment.

We will continue to share necessary information with the IAEA, while striving to foster further understanding of the international community about the discharge of ALPS treated water into the sea.

<https://www.iaea.org/topics/response/fukushima-daiichi-alps-treated-water-discharge-comprehensive-reports>

2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority
2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water" was formulated

9 Review meeting concerning the implementation plan on handling of ALPS treated water
(2021.7 - 2022.4, 15 meetings)

2022.4.28, 5.13, 7.15

Application to partially revise the Application Document to Amend the Implementation Plan was submitted

2022.7.22 Application for the Application Documents for Approval to Amend the Implementation Plan was approved

2022/8/30 The "Approach to Strengthening and

Expansion of Measures in the Handling of ALPS Treated Water" was summarized

2022.11.14 Application for the Application Documents for Approval to Amend the Implementation Plan was submitted (amendment of organizational structure, and nuclides to be measured and assessed, and others)

2023.8.24
Commencement of discharge

20 Application for the Application Documents
al to Amend the Implementation Plan was
(amendment of organizational structure, and
(be measured and assessed, and others)

2023.6.26 Completion of installation
2023.7.7 Receipt of Certificate of

2023.7.7 Receipt of Certificate of
Completion for Inspection
Prior to Use

mendment of
to be measured and assessed, and others

3 Removal of fuel from spent pool

Milestones of the Mid- and Long-Term Roadmap (major target processes)

- Completion of Units 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)

Reference 3/6
April 24, 2025
Secretariat of the Team for
Countermeasures for Decommissioning,
Contaminated Water and Treated Water


Legend

Rubble removal, etc.

Installing a fuel removal machine

Fuel removal

Storage and handling of fuel




Milestones of the Mid- and Long-Term Roadmap (major target processes)

Commencement of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (From September 10, 2024, trial fuel debris retrieval commenced)


Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.

Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore:φ100 mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



In February 2022, "the guide ring" was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation

Investigations inside the PCV	1st (2012.10)	<ul style="list-style-type: none">- Acquiring images- Measuring the air temperature and dose rate- Measuring the water level and temperature- Sampling stagnant water- Installing permanent monitoring instrumentation
	2nd (2015.4)	<ul style="list-style-type: none">- Confirming the status of the PCV 1st floor- Acquiring images- Measuring the air temperature and dose rate- Replacing permanent monitoring instrumentation
	3rd (2017.3)	<ul style="list-style-type: none">- Confirming the status of the PCV 1st basement floor- Acquiring images- Measuring the dose rate- Sampling deposit- Replacing permanent monitoring instrumentation
	4th (From 2022.2)	<ul style="list-style-type: none">- Acquiring information inside PCV (inside/outside of the pedestal)- Acquiring images- Measuring deposit thickness and sampling deposit- Detecting deposit debris, 3D mapping
Leakage points from PCV	<ul style="list-style-type: none">- PCV vent pipe vacuum break line bellows (identified in 2014.5)- Sand cushion drain line (identified in 2013.11)	
<u>Evaluation of the location of fuel debris inside the reactor by measurement using muons</u> Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

Unit 2 Investigation overview


- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.



- In October 2020, a deposits contact investigation at the PCV penetration (X-6 penetration) was conducted. This confirmed that deposits inside the penetration had not deformed and come unstuck.



- From September 10, 2024, the end tool of the telescopic equipment passed through the isolation valve, and the trial fuel debris retrieval commenced. On October 30, fuel debris was gripped with the end tool. On November 2, the guide pipe was pulled off, and the telescopic equipment was stored in the enclosure. On November 7, fuel debris was carried out from the hatch on a side of the enclosure, and the trial retrieval was completed.




Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 – 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
<u>Evaluation of the location of fuel debris inside the reactor by measurement using muons</u> The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

Unit 3 Investigation overview

- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, were investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.




Unit 3 PCV internal investigation


Investigations inside the PCV	1st (2015.10-12)	<ul style="list-style-type: none">- Acquiring images- Measuring the air temperature and dose rate- Measuring the water level and temperature- Sampling stagnant water- Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	<ul style="list-style-type: none">- Acquiring images- Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)		

Milestones of the Mid- and Long-Term Roadmap (major target processes)

Eliminating temporary outdoor storage of rubble and others * Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)



Solid Waste Storage Management Plan for the Fukushima Daiichi Nuclear Power Station (Revision in December 2024)



- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.

