

Main decommissioning work and steps


Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3.
Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3.

(Note 1) Fuel assemblies having melted through in the accident with nearby metal materials etc.

<Milestones in the Mid- and Long-Term Roadmap>

Units 1-6	Completion of fuel removal	Within 2031
Unit 1	Start of fuel removal	FY2027 - FY2028
Unit 2	Start of fuel removal	FY2024 - FY2026


First unit	Start of fuel debris retrieval
Unit 2	Within 2021 * The trial retrieval will commence in around October 2024 at the latest.



Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated with full transparency on an ongoing basis.



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies

- "Remove" the source of water contamination
- "Redirect" fresh water from contaminated areas
- "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite. Through these measures, the generation of contaminated water was reduced from approx. 540 m³/day (in May 2014) to approx. 90 m³/day (in FY2022).
- Measures continue to further suppress the generation of contaminated water to 100 m³/day or less within 2025.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While assessing the dust impact, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

- Various measures were carried out to prepare for tsunamis. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to close openings in buildings and install sea walls to enhance drainage channels and other measures is being implemented as planned.



Progress status

- ◆ The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Status of discharge of ALPS treated water into the sea

The 4th discharge of ALPS treated water into the sea was completed on March 17 as planned. No abnormality was detected by the operation parameters or the sea area monitoring. When the earthquake off the coast of Fukushima Prefecture occurred on March 15, discharge was suspended as planned. After confirming that there was no abnormality on the facilities, discharge was resumed.

Regarding the FY2024 discharge plan of ALPS treated water, the draft was formulated in January, opinions were received from various parties and the FY2024 discharge plan was determined, including seven discharges during the year.

Mid-and-Long-Term Decommissioning Action Plan 2024

The “Mid- and Long-Term Decommissioning Action Plan” has been formulated since 2020 to indicate the main work processes involved in decommissioning as a whole and achieve the milestones laid out in the Mid-and-Long-Term Roadmap and the Risk Map of the Nuclear Regulation Authority (NRA).


Based on the FY2023 progress, the plan was revised by reflecting the commencement time of fuel debris trial retrieval, embodiment of investigation inside PCV and other matters.

Unit 1 PCV internal investigation (aerial survey)


On March 14, an aerial survey inside PCV by a small drone (Day 2) was conducted to inspect the inner wall and structures inside the pedestal, the status of the fallen Control Rod Drive (CRD) housing and others.

Moreover, the survey also detected icicle-like and lumpy objects near the opening for CRD replacement and confirmed the absence of significant damage on the concrete of the inner wall.

Continue to evaluation and verification the acquired images.



<Objects near the opening for the CRD replacement inside the pedestal>



Completion of the seawall as countermeasures against the Japan Trench Tsunami

Installation of the seawall as countermeasures against the Japan Trench Tsunami, which commenced from June 21, 2021, was completed on March 15, 2024 (main wall: total length, approx. 1km and height, 13.5-16m above sea level).


The seawall will suppress flooding caused by the Japan Trench Tsunami, the imminent occurrence of which is evaluated and prevent any increase in contaminated water associated with inflow into buildings. Moreover, it will also help mitigate damage to key decommissioning facilities.



Unit 2 Status of preparation for trial retrieval


At the PCV penetration (X-6 penetration), before removing deposits, work is underway to cut and remove the CRD rail guide in front of X-6 penetration from March 18 and push cables to the back of X-6 penetration from March 22. Ongoing work to push and cut cables continues and subsequently, the CRD rail guide at the back of X-6 penetration will be cut.

At the Naraha Center for Remote Control Technology Development of the Japan Atomic Energy Agency (JAEA), an access test to the pedestal bottom by remote self-operation of the robot arm was completed. At present, a test combining the robot arm and the dual arm manipulator is underway.



<After cutting the CRD rail guide>

Major initiatives – Locations on site




Provided by Japan Space Imaging Corp., photo taken on April 8, 2021
Product (C) [2020] DigitalGlobe, Inc., a Maxar company



I. Confirmation of the reactor conditions

Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained as shown below for recent, though it varied depending on the unit and location of the thermometer.



*1 The trend graphs show part of the temperature data measured at multiple points.
*2 A part of data could not be measured due to maintenance and inspection of the facility and other work.




(*1) RPV (Reactor Pressure Vessel)
(*2) PCV (Primary Containment Vessel)
(*3) SFP (Spent Fuel Pool)

Release of radioactive materials from the Reactor Buildings

As of February 2024, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 2.6×10^{-12} Bq/cm³ and 3.5×10^{-12} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00006 mSv/year.

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.

Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.

Other indices


There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

- Status of contaminated water generated
 - Multi-layered measures, including pumping up by sub-drains and land-side impermeable walls, which were implemented to control the continued generation of contaminated water, suppressed the groundwater inflow into buildings.
 - After implementing “redirecting” measures (groundwater bypass, sub-drains, land-side impermeable walls and others) and rainwater prevention measures, including repairing damaged portions of building roofs and due to less rainfall than in previous normal years without concentrated heavy rain of 100 mm/day or more, the amount of contaminated water generated within FY2022 declined to approx. 90 m³/day.
 - Measures will continue to further reduce the amount of contaminated water generated.



*1 Values differ from those announced at the 20th Committee on Countermeasures for Contaminated Water Treatment (held on August 25, 2017) because the method of calculating the contaminated water volume generated was reviewed on March 1, 2018. Details of the review are described in the materials for the 50th and 51st meetings of the Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment.

*2: The monthly daily average is derived from the daily average from the previous Thursday to the last Wednesday, which is calculated based on the data measured at 7:00 on every Thursday.

Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

➤ Operation of the Water-Treatment Facility Special for Sub-drain & Groundwater drains

- At the Water-Treatment Facility Special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until March 17, 2024, 2,387 release operations had been conducted.

The water quality of all temporary storage tanks satisfied the operational target.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

➤ Implementation status of facing

- Facing is a measure that involves asphaltting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of February 2024, 96% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of February, 50% of the planned area (60,000 m²) had been completed.

➤ Status of the groundwater level around buildings

- Regarding the groundwater level in the area inside the land-side impermeable walls, the difference between the inside and outside has remained constant though the groundwater level on the mountain side varied due to rainfall. The groundwater level of the groundwater drain observation well has remained sufficiently lower from the ground surface, at around T.P.+1.4m (the height of the ground surface: T.P.+2.5m).
- Regarding the Units 1-4 subdrains, the pumping amount varied depending on the precipitation. The pumping amount in the T.P.+2.5m area has remained constant after the facing in this area was completed.

➤ Operation of the multi-nuclide removal equipment and other water-treatment facilities


- Regarding the multi-nuclide removal equipment (existing), hot tests using radioactive water had been conducted (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a pre-service inspection certificate was granted by the Nuclear Regulation Authority (NRA) and the entire pre-service inspection was completed. For the multi-nuclide removal equipment (additional), a pre-service inspection certificate was granted by the NRA on October 12, 2017. Regarding the multi-nuclide removal equipment (high-performance), hot tests using radioactive water were conducted from October 18, 2014. On March 2, 2023, a pre-service inspection certificate was granted by the NRA and the entire pre-service inspection was completed.
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until March 21, 2024, approx. 752,000 m³ had been treated.

➤ Risk reduction of strontium-reduced water

- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal equipment is underway. Up until March 21, 2024, approx. 919,000 m³ had been treated.

➤ Storage status of contaminated water and amount of ALPS treated water, etc. stored in tanks.

- The amount of ALPS treated water, etc. was approx. 1,317,340 m³ as of March 21, 2024.
- The amount of ALPS-treated water discharged into the sea was approx. 31,147 m³ as of March 26, 2024.



(1): Stagnant water storage inside buildings (Units 1-4, Process Main Building, High Temperature Incinerator Building, Waste Liquid Supply Tank, SPT (A), SPT (B), Units 1-3 CST, buffer tank)
(2): Units 1-4 tank storage [(2)-a RO-treated water (fresh water)] + [(2)-b Concentrated salt water] + [(2)-c ALPS treated water, etc.] + [(2)-d Sr-reduced water, etc. (ALPS pre-treatment water)]
*: Water amount from tank bottom to water-level gauge 0% (DS)
*: Water amount for which the water-level gauge indicates 0% or more
*: Calculated in the method of contaminated water generated [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)], amount of ALPS treated water discharged was not taken into account.

Figure 3: Status of stagnant water storage

➤ Status of discharge of ALPS treated water

Measurement object	Requirement and operation target	Measurement results	Compliance with requirement
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 10 points within 3 km from the Power Station)	• Discharge suspension level: 700 Bq/L or less • Investigation level: 350 Bq/L or less	(Sampled on March 25) • 700 Bq/L or less • 350 Bq/L or less	○ ○
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 1 point within 10 km square from the Power Station)	• Discharge suspension level: 30 Bq/L or less • Investigation level: 20 Bq/L or less	(Sampled on March 19) • 30 Bq/L or less • 20 Bq/L or less	○ ○
[Ministry of the Environment] Tritium concentration in seawater (7 points off the coast of Fukushima Prefecture)	• National safety requirement: 60,000 Bq/L • WHO drinking water guidelines: 10,000 Bq/L	(Sampled on March 12) • Below the lower detection limit (less than 7-8 Bq/L)	○ ○
[Fisheries Agency] Tritium concentration in marine products (flounder and others)	-	(Sampled on March 20) • Below the lower detection limit (less than 7.1 Bq/kg)	○
[Fukushima Prefecture] Tritium concentration in seawater (9 points off the coast of Fukushima Prefecture)	• National safety requirement: 60,000 Bq/L • WHO drinking water guidelines: 10,000 Bq/L	(Sampled on March 15) • Below the lower detection limit (less than 3.3 – 3.9 Bq/L)	○ ○

- From February 28 to March 17, 2024, the fourth discharge of ALPS treated water into the sea in FY2023 was conducted.
- Regarding Tank Group B discharged, the concentration of the 29 types of radionuclides (excluding tritium) within the

measurement and assessment scope was 0.34 in terms of the sum of the ratios to regulatory concentrations and satisfied the national government's requirement of less than 1. The concentration of tritium was 170,000 Bq/L. Regarding 39 nuclides for which no significant existence was voluntarily confirmed, the absence of any significant presence was confirmed and 44 general water quality benchmarks (compliance with which was voluntarily confirmed) satisfied the requirements.

- Regarding the status of sea-area monitoring on handling ALPS treated water, more tritium measurement points for seawater and fish were established near the power station and off the coast of Fukushima Prefecture and measurements of tritium and Iodine-129 of seaweed near the power station were added from April 20, 2022. As of March 27, 2024, no significant variation had been detected.
- Regarding sea-area monitoring conducted by TEPCO at 10 points within 3 km from the power station, quick measurements taken of the tritium concentration in the seawater sampled on March 25 showed concentrations under the detection limit (less than 5.8 - 7.2 Bq/L) at all points, which was below the TEPCO operation indices of 700 Bq/L (discharge suspension level) and 350 Bq/L (investigation level).
- Regarding sea-area monitoring conducted by TEPCO at 1 point within 10 km square from the power station, quick measurements taken of the tritium concentration in the seawater sampled on March 19 showed concentrations under the detection limit (less than 6.9 Bq/L) at all points, which was below the TEPCO operation indices of 30 Bq/L (discharge suspension level) and 20 Bq/L (investigation level).
- The quick measurement results obtained by each organization were as follows:
 - Ministry of the Environment: The analytical results (obtained via quick measurements) for seawater sampled on March 12 at 7 points off the coast of Fukushima Prefecture showed tritium concentrations below the lower detection limit (less than 7-8 Bq/L) at all sampling points, which would have no adverse impact on human health and the environment.
 - Fisheries Agency: Quick analytical results for tritium in flounder sampled on March 20 showed tritium concentrations below the lower detection limit (approx. less than 7.1 Bq/kg) in all samples.
 - Fukushima Prefecture: On March 15, tritium concentrations in seawater at 9 sampling points off the coast of Fukushima Prefecture below the lower detection limit were recorded (less than 3.3 – 3.9 Bq/L) at all sampling points, which would have no adverse impact on human health and the environment.
- **Status of measurement of tritium concentration in seaweeds**
 - When discharging ALPS treated water into the sea, TEPCO commenced analysis of tritium in marine organisms for the first time and established an analysis system for fish samples of primary concern in June 2023.
 - Since July 2023, in cooperation with an external analysis institute with abundant experience on marine organism analysis, comparison tests have been conducted and confirmed discrepancy in analysis values.
 - After fixing the cause of the discrepancy, re-comparison will be conducted with the external analysis institute using the corrected analysis procedures and if the re-comparison results are the same, internal analysis of seaweeds will commence.
- **Investigation of the cause for variation in indications of the intake monitor**
 - To grasp the intake concentration continuously, an intake monitor was installed and went into operation on June 15, 2023.
 - After going into operation, a chronological rise was detected in the indicated values of the intake monitor. In response, desk research and an on-site investigation were conducted and the rise was confirmed as attributable to the adhesion of marine organisms and mud to the detection unit of the intake monitor.
 - To prevent any chronological rise in indicated values due to the adhesion of foreign matters such as marine organisms to the intake monitor, countermeasures will be implemented and periodical cleaning will be scheduled.
- **Progress of the rearing test of marine organisms in the Fukushima Daiichi Nuclear Power Station**
 - To eliminate concerns and reassure the public, a rearing test for marine organisms (flounder) in seawater with ALPS treated water added and normal seawater for comparison is underway.
 - Regarding the flounder and abalones, in both series of tanks (“normal seawater” and “ALPS treated water diluted with seawater”), no mass death or abnormality was detected (as of March 21).
 - Additional analysis of the Organically Bound Tritium (OBT) concentration was conducted for flounder (tritium concentration of less than 1,500 Bq/L) and the results were added to and reflected in the existing published OBT

analytical results. Regarding the OBT intake test of flounder (tritium concentration of less than 1,500 Bq/L), it is assumed that equilibrium has been reached.

- Rearing of flounder and others in diluted ALPS treated water (less than 1,500 Bq/L) will continue.
 - The Organically Bound Tritium (OBT) concentration test on flounder (less than 1,500 Bq/L) will continue.
- **Treatment of condensed waste liquid (supernatant liquid)**
- At the beginning of the earthquake, to secure fresh water for reactor cooling, contaminated water in buildings was treated by the cesium adsorption apparatus and fresh water was generated by the desalination equipment and the evaporative concentration equipment. During the process, condensed waste liquid generated from the evaporative concentration equipment was stored in tanks as water treatment second waste.
 - Condensed waste liquid (supernatant liquid) was originally contaminated water in buildings but treated by the water treatment equipment. However, due to evaporative concentration, the concentration of radioactive materials was higher than in strontium-reduced water. In response, the concentration will be adjusted using strontium-reduced water to the concentration range which was treated by the multi-nuclide removal equipment (ALPS) previously and then the condensed waste liquid will be treated by ALPS.
 - As an experimental advance treatment, the concentration rate will be adjusted while checking the removal performance and treatment will proceed gradually.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Main work to remove spent fuel at Unit 1
 - Before installing a large cover, advanced assembling of steel frames for a large cover outside the site and installation in the Reactor Building simultaneously proceed.
 - <Outside the site> Ground assembly of box ring progress rate:
approx. 21% (January) → approx. 42% (March)
 - <On-site> Installation of the R/B lower part structure progress rate:
approx. 46% (January) → approx. 50% (March)
 - Regarding the high-dose parts detected on the external wall on the Reactor Building south side, shielding was installed to reduce exposure and the air dose rate was reduced by approx. 50%. The air dose rate after installing base plates was reduced by 80% from the initial stage.
 - A cause analysis for high-dose of the external wall showed that the high-dose was considered attributable to the Radioactive Waste Treatment Building damaged by the accident of 1F, which led to the unpainted external wall of the Reactor Building being exposed and radioactive materials being flown by rain from the upper part of the building and adhered to the wall surface and eventually becoming radiation source.
- Main work to remove spent fuel at Unit 2
 - Inside the building, the installation of shielding on the east side of the operating floor was completed on January 16, 2024. From January 17, 2024, installation of shielding (including process change) on the west side of the operating floor continues.
 - Outside the building, on the Reactor Building south side, the installation of front room exterior materials commenced from November 22, 2023 and was completed on the north, east and south sides. On the west side, installation was completed on February 22. Inside the front room, to reduce the air dose rate, installation of the south side opening shielding door and shielding steel plates continues.

Retrieval of fuel debris

- Unit 2 Progress status toward PCV internal investigation and trial retrieval
 - At the PCV penetration (X-6 penetration), before removing deposits, work is underway to cut and remove the CRD rail guide from March 18 and push cables to the back of X-6 penetration from March 22.
 - At the Naraha Center for Remote Control Technology Development of the Japan Atomic Energy Agency (JAEA), an access test to the pedestal bottom by remote self-operation of the robot arm was completed. At present, work toward the test combining the robot arm and the dual arm manipulator is underway.

- Regarding the telescopic-type debris retrieval equipment, a mockup test is underway at the factory.
- **Plan of investigation inside the Unit 3 Reactor Building**
 - For “Evaluation of the Situation of Cores and Containment Vessels of Fukushima Daiichi Nuclear Power Station Units-1 to -3 and Examination into Unsolved Issues in the Accident Progression,” efforts to clarify the accident development continue.
 - As one of these efforts, investigation inside the Reactor Building (R/B) proceed to grasp the present status related to equipment which operated at the time of the accident and is considered as being affected by the accident and acquire information contributing to clarifying the accident development.
 - This time, to acquire information contributing to formulating a future investigation plan inside R/B, investigation will be implemented in April – May 2024 concerning spatial information (accessibility and others) and dose rate inside Unit 3 R/B.
 - Information acquired in the investigation will also be utilized in examining decommissioning work.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

- **Management status of rubble and trimmed trees**
 - As of the end of February 2024, the total storage volume for concrete and metal rubble was approx. 398,600 m³ (+1,400 m³ compared to the end of January with an area-occupation rate of 78%). The total storage volume of trimmed trees was approx. 79,500 m³ (-3,300 m³, with an area-occupation rate of 45%). The total storage volume of used protective clothing was approx. 20,800 m³ (+700 m³, with an area-occupation rate of 82%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,300 m³ (a slight increase, with an area-occupation rate of 60%). The increase in rubble was attributable to decontamination of flanged tanks and work related to the area around the Units 1-4 buildings.
- **Management status of secondary waste from water treatment**
 - As of February 29, 2024, the total storage volume of waste sludge was 423 m³ (area-occupation rate: 60%), while that of concentrated waste fluid was 9,477 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and others, was 5,716 (area-occupation rate: 88%).
- **Work to collect water and trimmed tree chips inside the storage pit in association with the fire alarm activation of the additional Radioactive Waste Incinerator**
 - As preliminary work before collecting water and chips inside the pit, work to alkalize acid water inside the pit commenced from March 8. Moreover, work to collect chips from the pit also commenced from March 22.
 - Work to alkalize mild acid water inside the pit was implemented from the perspective of suppressing generation of hydrogen sulfide and preventing corrosion of concrete, but the mild acidity of the water inside the pit remained unchanged. Although the water could not be alkalized, based on the sampling results of water inside the pit and the pack-test results of diluted water, the potential for generating hydrogen sulfide is considered low and work to collect water and chips from the pit will commence after conducting additional alkalization work.
 - Water and chips will be collected using a power probester and other equipment. Collected water, which needs neutralization, SS treatment and other treatment, will be temporarily stored in tanks. Tanks for temporary storage will be explained separately. Chips will be dried and temporarily stored.
 - Regarding recovery of the incinerator, based on the collection status of water and chips inside the pit, the incinerator will be inspected and repaired as necessary. (Examination is underway for details.)
- **Update of the solid waste analysis plan of the Fukushima Daiichi Nuclear Power Station**
 - Based on the review status at the technical meeting to review the Implementation Plans for Specified Nuclear Power Facilities (NRA) of this fiscal year, the mid- and long-term risk reduction target map, the status of on-site

decommissioning and others, the analysis plan was updated.

- As major reflation items, plans until FY2028 were included in the scope, policy for examination against targets indicated in the risk map and policy for implementing the process and analysis were organized and reflected in the analysis plan.
- Conversely, work to establish analytical facilities and enhance the analytical capacity by human resource development and system establishment have proceeded as planned. The establishment of analytical facilities, enhancement of analysis capacity and human resource development and security will continue in cooperation with the national government, JAEA and NDF.

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

- **Status of the groundwater and seawater on the east side of Turbine Building Units 1-4**
 - In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1, 0-1-2, 0-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be carefully monitored.
 - In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at Nos. 1-14, 1-16 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at many observation holes, including Nos. 1-6, 1-9, 1-11, 1-12, 1-14, 1-16 and 1-17. The trend continues to be carefully monitored.
 - In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing and declining at Nos. 2-3, 2-5, 2-6 and 2-7 but has remained constant overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or fluctuating at No. 2-5. The trend continues to be carefully monitored.
 - In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at Nos. 3-4 and 3-5. The trend continues to be carefully monitored.
 - In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration of cesium has also remained constant as the overall area but been increasing or declining and exceeded the previous highest record at some observation holes. Investigations into the fluctuation are underway for Nos. 0-3-2, 1, 1-6, 2-5, 2-6 and 3-3.
 - The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall. In Drainage Channel D, drainage of the low-dose area on the west side of the site started to pass from August 30, 2022. It has remained low, despite increasing in concentrations of cesium and total β radioactive materials during rainfall. From November 29, 2022, continuous monitors were installed and drainage around the Units 1 and 2 switch yard started to pass.
 - In the open channel area of seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 observed during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 remained slightly higher in front of the south-side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.
 - In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit

and has been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.

In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation was observed in FY2021 in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others. During the period of discharge of ALPS treated water, the concentration of tritium increased at the sampling point near the discharge outlet, but this was considered within the assumed range based on the results of the oceanic dispersion simulation.




Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

- Progress status of measures for fish in the port
- Regarding work to re-cover the seabed inside the Units 1-4 intake open channel, construction of the second layer has been underway since February 19, 2024. After commencing the construction, no significant variation was detected in the concentration of cesium in seawater near the outlet of the open channel. The re-cover is expected to be completed within the 1st half of FY2024.
 - Work to replace the east breakwater fish transfer prevention net was completed on March 4, 2024.
 - Investigation of deposit soil and sand inside the port, improvement of water quality in Drainage Channel K and suppression of soil and sand inflow continue, to implement measures for fish in the port including improvement of the port environment.

Outlook of the number of staff required and efforts to improve the labor environment and conditions

Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

- Staff management
- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from November 2023 to January 2024 was approx. 9,600 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 7,900). Accordingly, sufficient personnel were registered to work on site.
 - It was confirmed with the prime contractors that the estimated manpower necessary for the work in April 2024 (approx. 4,300 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, at approx. 3,500 to 4,700.
 - The number of workers from within Fukushima Prefecture remained constant and that from outside increased slightly. The local employment ratio (cooperating company workers and TEPCO HD employees) as of February 2024 remained constant at around 70%.
 - The average exposure doses of workers were approx. 2.60, 2.51 and 2.16 mSv/person-year during FY2020, 2021 and 2022, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years, the TEPCO HD management target is 20 mSv/person-year).

- For most workers, the exposure dose remained sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the most recent 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

➤ Countermeasures for infectious diseases


- Countermeasures for various infectious diseases (influenza, norovirus, COVID-19, etc.) depend on personal decisions and basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the “Three Cs,” frequent handwashing, etc.) being implemented appropriately by each worker and TEPCO proceeds with decommissioning while prioritizing safety.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

“The highest value” → “the latest value (sampled during February 12 - March 25)”; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of March 26, 2024



Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

(The latest values sampled during February 12 - March 25)

Summary of TEPCO data as of March 26, 2024

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Total β)	30	10
Tritium	60,000	10,000

【Northeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.24)
Cesium-137	: ND (H25)	→	ND(0.31)
Total β	: ND (H25)	→	ND(13)
Tritium	: ND (H25)	→	-

【East side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.31)
Cesium-137	: 1.6 (H25/10/18)	→	ND(0.26) Below 1/2
Total β	: ND (H25)	→	ND(13)
Tritium	: 6.4 (H25/10/18)	→	-

【Southeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.36)
Cesium-137	: ND (H25)	→	ND(0.27)
Total β	: ND (H25)	→	ND(13)
Tritium	: ND (H25)	→	-

Cesium-134	: ND (H25)	→	ND(0.31)
Cesium-137	: ND (H25)	→	ND(0.34)
Total β	: ND (H25)	→	ND(13)
Tritium	: 4.7 (H25/8/18)	→	-

【North side of north breakwater (offshore 0.5 km)】

Cesium-134	: 1.8 (H25/6/21)	→	ND(0.65) Below 1/2
Cesium-137	: 4.5 (H25/3/17)	→	ND(0.68) Below 1/6
Total β	: 12 (H25/12/23)	→	12
Tritium	: 8.6 (H25/6/26)	→	-

【Port entrance】


Cesium-134	: 3.3 (H25/12/24)	→	ND(0.38) Below 1/8
Cesium-137	: 7.3 (H25/10/11)	→	ND(0.39) Below 1/10
Total β	: 69 (H25/8/19)	→	18 Below 1/3
Tritium	: 68 (H25/8/19)	→	ND(0.35) Below 1/100

【South side of south breakwater (offshore 0.5 km)】

Cesium-134	: ND (H25)	→	ND(0.34)
Cesium-137	: ND (H25)	→	ND(0.29)
Total β	: ND (H25)	→	ND(13)
Tritium	: ND (H25)	→	-

Cesium-134	: ND (H25)	→	ND(0.80)
Cesium-137	: 3 (H25/7/15)	→	ND(0.55) Below 1/5
Total β	: 15 (H25/12/23)	→	12
Tritium	: 1.9 (H25/11/25)	→	ND(0.30) Below 1/2

【North side of Unit 5 and 6 release outlet】





Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

【Near south release outlet (*)】

*: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. Samples were also taken from a point approx. 280m south from the same release outlet from January 27, 2017 and approx. 320m from March 23, 2018.

Appendix 2
March 28, 2024



1 Contaminated water management

Milestones of the Mid- and Long-Term Roadmap (major target processes)


- [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
- [Completed] Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)
- [Completed] Treatment of contaminated water in buildings was completed* (within 2020) *Except for Units 1-3 Reactor Buildings, Process Main Building and High Temperature Incinerator Building.
- [Completed] Contaminated water in Reactor Buildings was reduced to about a half of the level at the end of 2020 (FY2022-FY2024)

Reference 1/6

March 28, 2024

Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

		2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024
Contaminated water management [Remove]	Contaminated water treatment facility	▽ Reception start of contaminated water to Central Waste Treatment Building ▽ Decontamination equipment (AREVA) ▽ Evaporative concentration equipment ▽ Cesium Adsorption Apparatus (KURION) ▽ 2nd Cesium Adsorption Apparatus (SARRY)				▽ Treatment of RO-condensed salt water complete ▽ Reduction of strontium by Cesium Adsorption Apparatus (KURION) (from 2015.1.6) ▽ Reduction of strontium by 2nd Cesium Adsorption Apparatus (SARRY) (from 2014.12.26)				▽ Purification of strontium-reduced water in flanged tanks complete ▽ Purification of strontium-reduced water complete					
	Removal of contaminated water from seawater pipe trench	 [Removal of contaminated water in seawater pipe trench]				▽ Multi-nuclide Removal Equipment (ALPS) (System A: from 2013.3.30, System B: from 2013.6.13, System C: from 2013.9.27, hot tests conducted) ▽ Multi-nuclide Removal Equipment (additional ALPS) ▽ Multi-nuclide Removal Equipment (high performance ALPS) (from 2014.10.18, hot tests conducted)		▽ Completion of tunnel filling ▽ Transfer of stagnant water complete ▽ Completion of tunnel filling ▽ Transfer of stagnant water complete ▽ Completion of shaft filling (except for upper part of Shaft D) ▽ Completion of tunnel filling ▽ Filling of openings II and III complete ▽ Transfer stagnant water complete ▽ Completion of filling parts running over drainage channel						▽ Pre-service inspection started (2023.3.2)	
Contaminated water management [Redirect]	Groundwater bypass		▽ Installation start of groundwater bypass		▽ Operation start of groundwater bypass (drainage started from 2014.5.21)										
	Sub-drain		▽ Recovery of existing sub-drain pit and start of new installation ▽ Installation start of Water-Treatment Facility special for Sub-drain & Groundwater drains			▽ Operation start of sub-drain (drainage started from 2015.9.14) (Treatment capacity: 1000 m ³ /day)		▽ Enhancement of treatment capacity (2000m ³ /day)							
	Land-side impermeable wall		▽ Installation start of land-side impermeable walls		▽ Freezing start	Start of maintenance operation on east side	▽ Freezing completion (except for some parts)		In some temperature measurement tubes near the K drainage channel cross, temperature exceeded 0°C locally ▽ Start of maintenance operation in all sections		Although no influence was detected on the impermeable function of the land-side impermeable walls but test investigation is underway for the stoppage effect				
	Facing		▽ Completion of waterproof pavement (facing) (except for areas of 2.5 and 6.5m above sea level and around Unit 1-4) ▽ Completion							▽ Completion of waterproof pavement (facing) (except for around Unit 1-4)					
Contaminated water management [Retain]	Bank groundwater measures	High concentration of radioactive materials detected from observation well of bank ▽ Installation start of seaside impermeable walls		▽ Area 2.5m above sea level - Start of ground improvement by water glass Start of pumping of water from contaminated areas (well point)		▽ Installation of seaside impermeable walls complete ▽ Operation start of groundwater drain (pumping-up started on 2015.11.5)									
	Storage facility	▽ Storage in steel square tanks Water leakage (300L) from flanged tank Storage in flanged cylindrical tanks Water leakage (10L) from flanged tank		Water leakage (300L) from flanged tank Water leakage (100) from flanged tank Completion of fence to prevent leakage expanding Work to raise fence height complete		Completion of purification treatment of RO concentrated salt water Completion of replacement of steel square tanks			▽ Purification of strontium-reduced water in flanged tanks complete Transfer and storage of all treated water in welded-joint tanks						
Treatment of stagnant water		▽ Installation of stagnant water transfer equipment/transfer start		▽ Completion of work to improve reliability of transfer line (replacement with PE pipes)		Start to maintain water-level difference with sub-drain water level Transfer start from each building to Central R/B Building		▽ Floor exposure of Unit 1 T/B Floor exposure of Unit 1 R/B	▽ Separation of stagnant water between Units 1 and 2		▽ Floor exposure of Unit 2 T/B, R/B Floor exposure of Unit 3 T/B, R/B Floor exposure of Unit 4 R/B, T/B, R/B		Completed lowering to target water level of Unit 2 R/B Completed lowering to target water level of Unit 1, 3 R/B		
	Closure of openings		▽ Examination start of measures to close building openings Work for common pool complete		Work for Units 1 and 2 T/B complete Work for HTI building complete			Work for Process Main Building complete Work for Unit 3 T/B complete		Work for Unit 1-3 R/B complete		Measures to close openings were completed Work for Units 1-4 R/B was completed			
Countermeasures to tsunami	Seawall	▽ Installation of outer-rise tsunami seawall complete								Construction start of Chishima Trench Tsunami Seawall Completion of installation	On-site start		Japan Trench Tsunami Seawall Completion of main wall construction		
	Mega float							Start of marine construction Temporary grounding of mega float		Internal filling complete (reduction of tsunami risks)					 Unit 4 south side



Suppressing the average amount of contaminated water generated to approx. 90 m³/day

Construction of welded-joint tanks

Flanged and welded-joint tanks

Chishima Trench Tsunami Seawall complete




Japan Trench Tsunami Seawall

2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.




Information provision and communication to foster understanding

- Occasions to deepen the understanding are organized by communications related to decommission via various media and visit to the power station.



- On the dedicated website "Treated Water Portal Site" (Japanese, English, Chinese and Korean) within the TEPCO website, monitoring results of radioactive materials are published timely.
- Visit and dialogue meeting of Fukushima Daiichi Nuclear Power Station have been held since 2019 for 13 cities, towns and villages.
- Through various opportunities such as visit and on-site explanations, communications continue where opinions of related parties are heard, their thought is taken seriously, and TEPCO conveys its efforts, thought and countermeasures for reputational damage.

Examination concerning handling of ALPS treated water



Tank area viewed from the Large Rest House (2015.10.29)

Tritiated Water Taskforce (2013.12 – 2016.5, 15 meetings)

2016.6 Report of Tritiated Water Taskforce

Subcommittee on Handling of ALPS treated water (2016.11 – 2020.1, 17 meetings)

2018.8 Explanatory and hearing meeting, receiving opinions

2020.2 Report of Subcommittee on Handling of ALPS treated water

Opportunity for receiving opinions from parties concerned concerning handling of ALPS treated water (2020.4 – 2020.10, 7 meetings)

2021.4.13 The basic policy on the handling of ALPS treated water was set
2021.4.16 The response of TEPCO was announced

Review meeting concerning the implementation plan on handling of ALPS treated water (from 2021.7 to 2022.4, 15 meetings)

2022.4.28, 5.13, 7.15 Application to partially revise the Application Documents for Approval to Amend the Implementation Plan was submitted

2022.7.22 Application for the Application Documents for Approval to Amend the Implementation Plan was approved

2022.8.4 Work has commenced

2022.8/30 The "Approach to Strengthening and Expansion of Measures in the Handling of ALPS Treated Water" was summarized

2022.11.14 Application for the Application Documents for Approval to Amend the Implementation Plan was submitted (amendment of organizational structure, and nuclides to be measured and assessed, and others)

2023.6.26 Completion of installation

2023.7.7 Receipt of Certificate of Completion for Pre-survey Inspections


● Status of discharge of ALPS treated water into the sea

Discharge of ALPS treated water into the sea commenced from August 24, 2023, and the 1st discharge was completed on September 11.

During the discharge period, no abnormality was detected by the sea area monitoring conducted by the national government, Fukushima Prefecture and TEPCO.

<Discharges in FY2023>

Tank group discharged	Tank Group B	Tank Group C	Tank Group A	Tank Group B
Tritium concentration	140,000 Bq/L	140,000 Bq/L	130,000 Bq/L	170,000 Bq/L
Discharge commencement	August 24, 2023	October 5, 2023	November 2, 2023	February 28, 2024
Discharge termination	September 11, 2023	October 23, 2023	November 20, 2023	March 17, 2024
Discharge amount	7,788 m ³	7,810 m ³	7,753 m ³	7,794 m ³
Total tritium amount	1.1 trillion Bq	1.1 trillion Bq	1.0 trillion Bq	1.3 trillion Bq



● Rearing test of marine organisms

- To alleviate concerns and lead to relief of local residents, related parties and the everyone in society, marine organisms are being reared in tanks of seawater containing ALPS treated water and the status is compared with the original seawater controls.
- External experts also confirmed that there was no difference in rearing statuses between the tanks of the original seawater controls and those of seawater containing ALPS treated water.
- As shown in the existing research results conducted in Japan and overseas, it was confirmed that "tritium in vivo reached equilibrium in a certain time period and the concentration of tritium in vivo reaching equilibrium did not exceed the level in the growing environment."



Flounder in rearing preparation tank



Overall view of mock tanks

- Daily rearing status is published in the TEPCO website and Twitter
 - TEPCO website: <http://www.tepco.co.jp/decommission/information/newsrelease/readingtest/index-j.html>
 - TEPCO X (Old Twitter): <https://twitter.com/TEPCOfishkeeper>



● Publication of the Comprehensive Report of the IAEA safety review

The Comprehensive Report on the safety review concerning handling of ALPS -treated water was published by the IAEA on July 4, 2023.

In the Executive Summary of the IAEA Comprehensive Report, the IAEA concluded the following: (1) the activities by Japan associated with the discharge of ALPS treated water into the sea are consistent with relevant international safety standards, (2) the discharge of the ALPS treated water will have a negligible radiological impact on people and the environment.

We will continue to share necessary information with the IAEA, while striving to foster further understanding of the international community about the discharge of ALPS treated water into the sea.

<https://www.iaea.org/topics/response/fukushima-daiichi-alps-treated-water-discharge-comprehensive-reports>




3 Removal of fuel from spent pool

Milestones of the Mid- and Long-Term Roadmap (major target processes)

- Completion of Unit 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)

Reference 3/6
March 28, 2024
Secretariat of the Team for
Countermeasures for Decommissioning,
Contaminated Water and Treated Water




Milestones of the Mid- and Long-Term Roadmap (major target processes)

Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 * The schedule will be extended for about 1 year due to the spread of COVID-19 infections)


Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.

Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore:φ100 mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



In February 2022, the guide ring* was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation

Investigations inside the PCV	1st (2012.10)	<ul style="list-style-type: none">- Acquiring images- Measuring the air temperature and dose rate- Measuring the water level and temperature- Sampling stagnant water- Installing permanent monitoring instrumentation
	2nd (2015.4)	<ul style="list-style-type: none">- Confirming the status of the PCV 1st floor- Acquiring images- Measuring the air temperature and dose rate- Replacing permanent monitoring instrumentation
	3rd (2017.3)	<ul style="list-style-type: none">- Confirming the status of the PCV 1st basement floor- Acquiring images- Measuring the dose rate- Sampling deposit- Replacing permanent monitoring instrumentation
	4th (From 2022.2)	<ul style="list-style-type: none">- Acquiring information inside PCV (inside/outside of the pedestal)- Acquiring images- Measuring deposit thickness and sampling deposit- Detecting deposit debris, 3D mapping
Leakage points from PCV	<ul style="list-style-type: none">- PCV vent pipe vacuum break line bellows (identified in 2014.5)- Sand cushion drain line (identified in 2013.11)	
<u>Evaluation of the location of fuel debris inside the reactor by measurement using muons</u> Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

Unit 2 Investigation overview

- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.



- In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.




Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 – 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
<u>Evaluation of the location of fuel debris inside the reactor by measurement using muons</u> The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

Unit 3 Investigation overview

- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.

<Conditions inside the pedestal>



Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	<ul style="list-style-type: none">- Acquiring images- Measuring the air temperature and dose rate- Measuring the water level and temperature- Sampling stagnant water- Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	<ul style="list-style-type: none">- Acquiring images- Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)		

5 Management of solid radioactive waste

Reference 5/6



March 28, 2024

Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

Milestones of the Mid- and Long-Term Roadmap (major target processes)

Eliminating temporary outdoor storage of rubble and others * Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)

★ 2017.6 Revision ★ 2018.6 Revision ★ 2019.6 Revision ★ 2020.7 Revision ★ 2021.7 Revision ★ 2023.2 Revision ★ 2023.11 Revision



Site of Volume Reduction Facility

- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.

