


Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed on December 22, 2014 at Unit 4 and February 28, 2021 at Unit 3.
Trial fuel debris retrieval at Unit 2 commenced from September 10, 2024 and a milestone of the Mid- and Long-Term Roadmap "Commencing fuel debris retrieval at the first Unit" was achieved.
Work continues sequentially toward the start of fuel removal from Units 1 and 2 and fuel debris (Note 1) retrieval from Units 1-3.
(Note 1) Fuel assemblies having melted through in the accident with nearby metal materials etc.

<Milestones in the Mid- and Long-Term Roadmap>


Units 1-6	Completion of fuel removal	Within 2031
Unit 1	Start of fuel removal	FY2027 - FY2028
Unit 2	Start of fuel removal	FY2024 - FY2026



Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, efforts including enhanced monitoring, ensuring objectivity and transparency by engaging with third-party experts and having safety checked by the IAEA, will continue. Moreover, accurate information will be disseminated with full transparency.



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies

- "Remove" the source of water contamination
- "Redirect" fresh water from contaminated areas
- "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal system) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and subdrains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of the building roofs facing onsite. Through these measures, the generation of contaminated water has been suppressed and reduced, from approx. 540 m³/day (in May 2014) before implementing measures to approx. 80 m³/day (in FY2023), achieving the milestone of "suppressing the amount of contaminated water generated to 100 m³/day or less during average rainfall within FY2025."
- Measures will proceed to further reduce the amount of contaminated water generated and suppress it to approx. 50-70 m³/day by FY2028.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While assessing the dust impact, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

- As part of the tsunami countermeasures, openings in buildings were closed and work to install sea walls was completed. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to enhance drainage channels and other measures is being implemented as planned.



Progress status

- The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Unit 2 Progress of trial fuel debris retrieval

On September 17, a functional check of the telescopic device was performed. It then became clear that camera footage was not being sent properly to the monitors in the remote operations room for some reason.

TEPCO then tested the camera cable conduction, replaced cameras and confirmed that the camera footage was now being sent properly to the remote operations room. TEPCO subsequently confirmed functional checks for the telescopic device and replaced cameras on October 24.

Trial retrieval of fuel debris has recommenced since October 28 and the fuel debris was gripped on October 30.

Going forward, radiation of the gripped fuel debris will be measured after returning the fuel debris into the enclosure.

TEPCO will continue to remain vigilant and prioritize safety.



< Gripping fuel debris >

Discharge of ALPS treated water into the sea

The discharge of ALPS treated water from the measurement/confirmation facility tank group A, which began on September 26, was completed on October 14.




In preparation for the 6th discharge of ALPS treated water in FY2024, Tank Group B of the measurement/confirmation facility was analyzed and TEPCO and an external institute confirmed that the analytical results satisfied the discharge requirement. The results were announced on October 15.

Following the confirmation, discharge of ALPS treated water of Tank Group B of the measurement/confirmation facility into the sea recommenced from October 17.

Regarding tritium in seawater, TEPCO will continue confirming that it is being discharged safely as planned, while meeting the discharge requirement based on quick daily analyses conducted by TEPCO and others.

< Measurement status of the 6th discharge of ALPS treated water in FY2024 >
* Detailed information described on the right on Page 5

Measurement status	Compliance with requirement
Attributes of the treated water from Tank Group B (Concentration of the 30 types of radionuclides within the measurement / evaluation scope) [TEPCO] (Sampled on September 4)	○
Downstream of discharge shaft and seawater pipe header [TEPCO] (Sampled on October 29)	○
Results of sea area monitoring at 4 points within 3km of the Power Station [TEPCO] (Sampled on October 29)	○
Results of sea area monitoring at 1 point within 10km of the Power Station [TEPCO] (Sampled on October 28)	○
Ministry of the Environment (Seawater at 3 points off the coast of Fukushima Prefecture, sampled on October 21)	○
Fisheries Agency (Flounder and others, sampled on October 29)	○
Fukushima Prefecture (Seawater at 9 points off the coast of Fukushima Prefecture, October 22)	○



*1 Including two new fuel assemblies removed first in 2012.

Unit 2 Response to water level decline in the Unit 2 Spent Fuel Pool Skimmer Surge Tank


On August 9, the water level in the Unit 2 Spent Fuel Pool Skimmer Surge Tank was seen to be declining and leakage was identified from one point of the pipe inside the Spent Fuel Pool Cooling Purification System Heat Exchanger Room.

While investigating the cause, deposits were detected inside the pipe. Investigation will continue to identify the cause of leakage from the pipe.

From October 22, work to repair the leakage point and build an alternative cooling line commenced.

Moreover, the results of the investigation into similar parts (dissimilar material joints) confirmed corrosion on the external surfaces. Investigation into other dissimilar material joints will continue.

It is considered that the Unit 2 pool temperature will not reach the Limiting Conditions for Operation of 65°C without cooling.




< Leakage point >

Decontamination and dismantling of horizontal tanks

Before dismantling the horizontal tanks (367 tanks) used to store RO-concentrated water and others, the dismantling facility was installed by October 31.

Following the installation, using unused horizontal tanks (28 tanks) which were not contaminated inside, decontamination and dismantling tests will be conducted from November. After confirming the procedures for all work processes, measures to prevent the contamination expanding and other matters concerned, in the tests, decontamination and dismantling of used tanks (339 tanks) will commence from December.



< Decontamination and dismantling facility >

Major initiatives – Locations on site

Discharge of ALPS treated water into the sea

Unit 2 Response to water level decline in the Unit 2 Spent Fuel Pool Skimmer Surge Tank

Unit 2 Progress of trial fuel debris retrieval



Provided by Japan Space Imaging Corp., photo taken on January 14, 2024
Product (C) [2024] Maxar Technologies.



Reac

Core

temperatu

nitrogen is

the PCV's

Air

4.1

100

erature

29.1

27.1

lev el

and se

U

- Operation of the Water-Treatment Facility Special for Sub-drain & Groundwater drains
- At the Water-Treatment Facility Special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until October 21, 2024, 2569 release operations had been conducted.
- The water quality of all temporary storage tanks satisfied the operational target.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 subdrains


- Implementation status of facing
- Facing is a measure that involves asphaltting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of September 2024, 96% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of September 2024, 50% of the planned area (60,000 m²) had been completed.
- Status of the groundwater level around buildings
- Regarding the groundwater level in the area inside the land-side impermeable walls, the difference between the inside and outside has remained constant, though the groundwater level on the mountain side varied due to rainfall. The groundwater level of the groundwater drain observation well remained sufficiently lower than the ground surface, at around T.P.+1.4m (the height of the ground surface: T.P.+2.5m).
 - Regarding the subdrains of Units 1-4, the pumping amount varied depending on precipitation. The pumping amount in the T.P.+2.5m area remained constant after the facing in this area was completed.

- Operation of the multi-nuclide removal system and other water-treatment facilities
- Regarding the multi-nuclide removal system (existing), hot tests using radioactive water were conducted (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a inspection prior to use certificate was granted by the Nuclear Regulation Authority (NRA) and the entire inspection prior to use was completed. For the multi-nuclide removal system (additional), a inspection prior to use certificate was granted by the NRA on October 12, 2017. Regarding the multi-nuclide removal system (high-performance), hot tests using radioactive water were conducted from October 18, 2014. On March 2, 2023, a inspection prior to use certificate was granted by the NRA and the entire inspection prior to use was completed.
 - Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until October 24, 2024, approx. 774,000 m³ had been treated.

- Risk reduction of strontium-reduced water
- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal system is underway. Up until October 24, 2024, approx. 941,000 m³ had been treated.

- Storage status of stagnant water and amount of ALPS treated water, etc. stored in tanks
- The amount of ALPS-treated water, etc. was approx. 1,287,608 m³ as of October 24, 2024.
 - The total amount of ALPS treated water discharged into the sea since the discharge commenced on August 24, 2023 was approx. 70,448 m³ as of October 15, 2024.

As of October 24, 2024



(1): Stagnant water storage inside buildings (Units 1-4, Process Main Building, High Temperature Incinerator Building, Waste Liquid Supply Tank, SPT (A), SPT (B), Units 1-3 CST, buffer tank)
(2): Units 1-4 tank storage [(2)-a RO-treated water (fresh water)] + [(2)-b Concentrated salt water] + [(2)-c ALPS treated water, etc.] + [(2)-d Sr-reduced water, etc. (ALPS pre-treatment water)]
*: Water amount from tank bottom to water-level gauge 0% (DS)
*1: Water amount for which the water-level gauge indicates 0% or more
*2: Calculated in the method of contaminated water generated [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)], amount of ALPS treated water discharged was not taken into account.
*3: Amount of Sr-reduced water and others increased and decreased depending on the operation status of facilities due to clog of the cross-flow filter for the multi-nuclide removal system.

Figure 3: Status of stagnant water storage

➤ Status of discharge of ALPS treated water

As of October 30, 2024

Measurement object	Requirement and operation target	Measurement results	Compliance with requirement
[TEPCO] Attributes of the treated water from Tank Group B (Concentration of the 30 types of radionuclides within the measurement / evaluation scope)	• Sum of the ratios to legally required concentrations: less than 1 • Tritium: 1,000,000 Bq/L	• 0.083 • 310,000 Bq/L	○ ○
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 4 points within 3 km of the Power Station)	• Discharge suspension level: 700 Bq/L or less • Investigation level: 350 Bq/L or less	(Sampled on October 29) • Max. 13 Bq/L	○ ○
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 1 point within 10 km square from the Power Station)	• Discharge suspension level: 30 Bq/L or less • Investigation level: 20 Bq/L or less	(Sampled on October 28) • Below the lower detection limit (less than 6.3 Bq/L)	○ ○
[Ministry of the Environment] Tritium concentration in seawater (at 3 points off the coast of Fukushima Prefecture)	• National safety requirement: 60,000 Bq/L • WHO drinking water guidelines: 10,000 Bq/L	Sampled on October 21 • Below the lower detection limit (less than 8 Bq/L)	○ ○
[Fisheries Agency] Tritium concentration in marine products (flounder and others)	-	(Sampled on October 29) • Below the lower detection limit (less than 8.6 Bq/kg)	○
[Fukushima Prefecture] Tritium concentration in seawater (at 9 points off the coast of Fukushima Prefecture)	• National safety requirement: 60,000 Bq/L • WHO drinking water guidelines: 10,000 Bq/L	(Sampled on October 22) • Below the lower detection limit (less than 3.8 – 4.1 Bq/L)	○ ○

- From September 26 to October 14, 2024, the fifth discharge of ALPS treated water into the sea in FY2024 was conducted.
- Regarding the analytical results sampled from Tank Group B toward the sixth discharge, the concentration of the 30 types of radionuclides (excluding tritium) within the measurement and assessment scope was 0.083 in terms of the sum of the ratios to regulatory concentrations and satisfied the national government's requirement of less than 1. The concentration of tritium was 310,000 Bq/L. Regarding 38 nuclides for which no significant existence was voluntarily confirmed, the absence of any significant presence was confirmed and general water quality benchmarks (compliance with which was voluntarily confirmed) satisfied the requirements. An external institute confirmed, as with TEPCO, that the analytical results satisfied the discharge requirement.
- Regarding the status of sea-area monitoring on handling ALPS treated water, more tritium measurement points for seawater and fish were established near the power station and off the coast of Fukushima Prefecture and measurements of tritium and Iodine-129 of seaweed near the power station were added from April 20, 2022. As of October 30, 2024, no significant variation had been detected.
- Regarding sea-area monitoring conducted by TEPCO at 4 points within 3 km of the power station, quick measurements taken of the tritium concentration in the seawater sampled on October 29 showed at one point about 600 m from the discharge point, the tritium concentration was 13 Bq/L, and at other points the tritium concentrations under the detection limit (less than 6.5 – 6.6 Bq/L) at all points, which was below the TEPCO operation indices of 700 Bq/L (discharge suspension level) and 350 Bq/L (investigation level).
- Regarding sea-area monitoring conducted by TEPCO at 1 point within 10 km square from the power station, quick measurements taken of the tritium concentration in the seawater sampled on October 28 showed concentrations under the detection limit (less than 6.3 Bq/L) at all points, which was below the TEPCO operation indices of 30 Bq/L (discharge suspension level) and 20 Bq/L (investigation level).
- The quick measurement results obtained by each organization were as follows:
Ministry of the Environment: The analytical results (obtained via quick measurements) for seawater sampled on October 21 at 3 points off the coast of Fukushima Prefecture showed tritium concentrations below the lower detection limit (less than 8 Bq/L) at all sampling points, which would have no adverse impact on human health and the environment.
Fisheries Agency: Quick analytical results for tritium in flounder sampled on October 29 showed tritium concentrations below the lower detection limit (approx. less than 8.6 Bq/kg) in all samples.
Fukushima Prefecture: On October 22, tritium concentrations in seawater at 9 sampling points off the coast of Fukushima Prefecture below the lower detection limit were recorded (less than 3.8 – 4.1 Bq/L) at all sampling points, which would have no adverse impact on human health and the environment.

➤ Progress of the rearing test of marine organisms in the Fukushima Daiichi Nuclear Power Station

- To eliminate concerns and reassure the public, a rearing test for marine organisms (flounder) in seawater with ALPS treated water added and normal seawater for comparison is underway.
- [Facility for rearing test of marine organisms (on-site)] Regarding the flounder and abalones, in both series of tanks ("normal seawater" and "ALPS treated water diluted with seawater"), no mass death or abnormality was detected (as of October 24).
- [Facility for rearing test of marine organisms (outside the site)] From October 15, 2024, rearing test using water discharged in the environment commenced. Since the commencement to date, no significant change has been detected in the growth situation of flounder and abalones (as of October 24).
- Rearing of flounder and others in diluted ALPS- treated water (less than 1,500 Bq/L) will continue.
- Rearing of flounder and others in water discharged into the environment will continue.
- The Organically Bound Tritium (OBT) concentration test on flounder (less than 1,500 Bq/L) will continue.

➤ Progress status of treatment of zeolite sandbags

- To reduce risks, stagnant water in the Process Main Building (PMB) and the High-Temperature Incinerator (HTI) Building will be treated. Before the treatment, high-dose zeolite sandbags and activated carbon sandbags on the 2nd basement floors of the PMB and HIT will be collected.
- The collection consists of two steps, (1) accumulation and (2) enclosing into container, to increase efficiency.

- For (1) accumulation, operability of the accumulation ROV in muddy water simulating the actual site is being confirmed and cleaning tests are being conducted and it was confirmed that there are no major issues. In the next step, the preparatory work near the ground floor opening in a high-dose environment will be verified in a mockup environment and on-site work (HTI) will commence in around January – February, 2025. After the commencement, knowledge of on-site work will be accumulated, based on which continuous accumulation will be conducted.
- For (2) enclosing into container, it was confirmed that there was possibility with the basic concept. A larger-scale mockup test will be conducted. The enclosing into container will commence from FY2025 and is estimated to continue for about one year in FY2026 – 2027.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

➤ Main work to remove spent fuel at Unit 1

- At the Unit 1 Reactor Building, installation of the lower structure on the south side has been underway and will be completed in early November. Installation of the upper structure will commence from mid-November.
- To reduce the risk of coming into contact with the large cover upper structure and enhance seismic safety, perimeter steel frames are being removed from October 29.
- Removal work will be conducted remotely to limit worker exposure. Moreover, anti-scattering agents will be sprayed in each work area to suppress any scattering of dust and monitoring by dust monitors installed on the perimeter steel frames will continue.

➤ Main work to remove the spent fuel at Unit 2

- Within the site, before installing the gantry for fuel removal, the foundation of the existing Fuel-Handling Machine Operation Room, which interfered with the runway garter, was cut on September 10. An opening will be created on the south side of the Unit 2 Reactor Building operating floor.
- Among the equipment attached to the gantry for fuel removal, the completion inspection of the overhead crane was finished on August 9. Test operation of the ventilation equipment has been underway since September 3.
- At the factory, assembly of the Fuel-Removal System was completed and the test operation of each system component is underway. The Fuel-Removal System will be installed behind the runway garter and transported by sea after trial operation.

Fuel debris retrieval

➤ Unit 1 Environmental investigation inside PCV

- In Unit 1, where the water level in the Primary Containment Vessel (PCV) is being reduced, a portion of the deposit may be exposed to the air and the level of airborne radiation dose and haze may change. These changes will affect future designs of investigative equipment and mock-up training. Accordingly, the environment inside the PCV will be re-investigated in summer and winter.
- The results of the summer investigation conducted from September 30 to October 4 confirmed no significant change in the amount of haze from past investigative results and due to differences in investigative times between day and night.
- Evaluation and verification of images and air dose rates acquired in the summer investigation will be conducted to prepare for the winter investigation planned around February 2025.

➤ Future plan of internal investigations for examining the specific design of fuel debris retrieval methods

- Based on the recommendations of the Subcommittee for Evaluation of Fuel Debris Retrieval Methods (Subcommittee), the specific design of large-scale retrieval methods for Unit 3 is currently being examined.
- As stated in the report of the Subcommittee (March 2024), regarding internal investigations, it is essential to ensure progress is made in parallel on selecting a retrieval method and its engineering.
- To design fuel debris retrieval and ensure safety, information inside the Reactor Pressure Vessel and Primary Containment Vessel is essential. Examination is underway to conduct early internal investigation.
- In the Fukushima Daiichi Nuclear Power Station, internal investigations are useful as part of efforts to help contribute

to accident investigation and development. More accurate estimates in accident analysis can subsequently provide feedback to methods. Accordingly, investigations need to be conducted earlier with these two aspects in mind. In particular, internal investigations of Unit 3, where large-scale retrieval is assumed to be conducted first, is prioritized.

➤ Unit 2 Analysis of fuel debris sampled in trial retrieval

- In Unit 2, trial retrieval by telescopic-type investigative equipment is underway and a small portion of fuel debris will be retrieved from the pedestal floor.
- Based on the investigative results inside the PCV, it is assumed that there are solidified melted deposits, including fuel components, on the pedestal floor, which may contain a lot of metal constructional materials.
- During the trial retrieval, analysis will mainly focus on fuel debris components and the results will be utilized to evaluate the safety of subsequent retrieval processes.
- Fuel debris will be analyzed in an off-site analytical institute. The overall analysis results, including elemental distribution of fuel debris surface, will be compiled in several months and the results including analytical items from other institutes, in approx. one year. The analytical period may change depending on the work status and analytical results.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of rubble and trimmed trees

- As of the end of September 2024, the total storage volume for concrete and metal rubble was approx. 400,300 m³ (-100 m³ compared to the end of August with an area-occupation rate of 75%). The total storage volume of trimmed trees was approx. 80,900 m³ (+100 m³, with an area-occupation rate of 46%). The total storage volume of used protective clothing was approx. 11,700 m³ (-1,900 m³, with an area-occupation rate of 46%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,400 m³ (a slight increase, with an area-occupation rate of 60%). The increase or decrease in rubble was attributable to increasing decontamination of flanged tanks and work related to the area around the buildings of Units 1-4, and the decrease is due to movement for area cleanup, etc.

➤ Management status of secondary waste from water treatment

- As of October 3, 2024, the total storage volume of waste sludge was 423 m³ (area-occupation rate: 60%), while that of concentrated waste fluid was 9,504 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal system and others, was 5,805 (area-occupation rate: 87%).

➤ Additional Radioactive Waste Incinerator Progress status toward facility restoration

- In response to the steam and gas generation associated with fermentation and heat generation of chips and the subsequent fire alarm activation on February 22, 2024, water was injected into the waste storage pit from February 23 to 25. The impact of this incident meant the incinerator is being suspended.
- Chips and water inside the pit are being collected from March 22. Based on the work progress and a review of the collection method, the collection will be completed at the end of December.
- To recover the facility, the main equipment was inspected. An outline process to restore to the original state was formulated and completion was scheduled for within FY2025.
- As well as reviewing the restoration time, an assessment was conducted on the impact of eliminating outdoor storage if the operation of the additional Radioactive Waste Incinerator were to resume in April 2026. As in the assessment in April 2024, outdoor storage can be eliminated within FY2028 using the Radioactive Waste Incinerator.
- The operation resumption time may need further review due to the soundness of the waste storage pit to be confirmed in future and details of recurrence-prevention measures. Accordingly, measures to eliminate outdoor storage will be examined and implemented.

Reactor cooling

The cold shutdown state will be maintained by cooling the reactor by water injection and measures to complement the status monitoring continue

➤ Status of efforts for Unit 1 Primary Containment Vessel (PCV) water level reduction and future measures



- For Unit 1, due to the high water level in the PCV Suppression Chamber (S/C), a phased reduction in the water level was planned with the need to improve seismic resistance in mind.
- As a method to reduce the PCV water level, using leakage from the liquid phase leakage port, which was assumed to be at a relatively low height of PCV (near the S/C bottom), the reactor water injection rate was reduced and the water level became almost flat at the vent pipe lower end height.
- The water injection rate was further reduced on a gradual basis, but the PCV water level was unaffected. Accordingly, it was presumed that the main PCV leakage point was on the D/W side and that it would be difficult to reduce the S/C water level below the vent pipe lower end height by reducing the reactor water injection rate.
- As a result of reducing the reactor water injection rate, it is assumed that there is no water level at the bottom of the D/W bottom and deposits are cooled by free flowing (inside the pedestal) or water spreading on the PCV floor or humid environment (outside the pedestal). However, the absence of any abnormality in the overall cooling state inside PCV was confirmed, even if the water injection rate is the minimum oration rate.
- From the above, work to reduce the PCV (S/C) water level this time is terminated while maintaining the present water injection rate.
- Based on the results and knowledge of the PCV water level reduction, issues and risk reduction related to future PCV management will be addressed.

Reduction in radiation dose and mitigation of contamination


Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

➤ Status of the groundwater and seawater on the east side of Turbine Building Units 1-4

- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1, 0-1-2, 0-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be carefully monitored.
- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at Nos. 1-14 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing at No. 1-6 and increasing or declining at Nos. 1-9 and 1-11 at low concentration. The trend continues to be carefully monitored.
- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has remained constant or been declining at many observation holes overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at No. 2-5. The trend continues to be carefully monitored.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at Nos. 3-4 and 3-5. The trend continues to be carefully monitored.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration of cesium has also remained constant as the overall area but been increasing or declining at observation holes with a low concentration and exceeded the previous highest record at some observation holes. Investigations will continue, including to ascertain the impact of rainfall.



* "<O" represents below the detection limit.
 * Unit: Bq/L.
 * Some tritium samples were collected before the sampling date.
 * "Om" beside the observation hole No. represents the depth of the observation hole.



(approx. 4,600 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, at approx. 3,500 to 4,700.

- The number of workers from both within and outside Fukushima Prefecture decreased slightly. As of September 2024, the local employment ratio (cooperating company workers and TEPCO HD employees) remained constant at around 70%.
- The average exposure doses of workers were approx. 2.51, 2.16 and 2.18 mSv/person-year during FY2021, 2022 and 2023, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose remained sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the most recent 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

to workers, which had not been completed by the time of the previous report, were being provided on an ongoing basis and checking of operations would continue.

➤ Status of heat stroke cases

- In FY2024, measures to further prevent heat stroke commenced from April to cope with the hottest season.
- In FY2024, eight workers suffered heat stroke due to work up until October 28 (in FY2023, seven workers up until the end of October). An environment encouraging workers to report any feelings of illness will continue to be created and countermeasures will be taken to prevent heat stroke.

➤ Countermeasures for infectious diseases

- Countermeasures for various infectious diseases (influenza, norovirus, COVID-19, etc.) depend on personal decisions and basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the “Three Cs,” frequent handwashing, etc.) being implemented appropriately by each worker and TEPCO proceeds with decommissioning while prioritizing safety.

➤ Health management of workers in the Fukushima Daiichi Nuclear Power Station

- As health management measures in line with the guidelines of the Ministry of Health, Labour and Welfare (issued in August 2015), a scheme was established and operated, whereby prime contractors confirmed reexamination at medical institutions and the subsequent status of workers who were diagnosed as requiring “detailed examination and treatment” in the health checkup, with TEPCO confirming the operation status by the prime contractors.
- The recent report on the management status of the health checkup during the 1st quarter (April – June) in FY2024 confirmed that the prime contractors had provided appropriate guidance and managed operations properly under the scheme. The report on the follow-up status during the 4th quarter in FY2023 and previously confirmed that responses

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

"The highest value" → "the latest value (sampled during October 11 - 28)"; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement value is the total radioactivity concentration of radioactive materials that emit β -ray (Potassium-40, Cesium-137, Strontium-90, progeny nuclide Yttrium-90, etc.). In general, approx. 12 Bq/L of natural nuclide Potassium-40 is included in seawater.

Summary of TEPCO data as of October 29, 2024

Cesium-134	: ND(0.27)
Cesium-137	: 0.39
Total β	: 15
Tritium	: 2.8

Cesium-134	: 3.3 (H25/12/24) → ND(0.34)	Below 1/9
Cesium-137	: 7.3 (H25/10/11) → ND(0.36)	Below 1/20
Total β	: 69 (H25/8/19) → ND(12)	Below 1/5
Tritium	: 68 (H25/8/19) → 0.73	Below 1/90

Cesium-134	: 3.3 (H25/10/17) → ND(0.33)	Below 1/10
Cesium-137	: 9 (H25/10/17) → 0.36	Below 1/20
Total β	: 74 (H25/8/19) → 16	Below 1/4
Tritium	: 67 (H25/8/19) → ND(1.8)	Below 1/30



Cesium-134	: 4.4 (H25/12/24) → ND(0.33)	Below 1/10
Cesium-137	: 10 (H25/12/24) → 0.43	Below 1/20
Total β	: 60 (H25/7/4) → ND(13)	Below 1/4
Tritium	: 59 (H25/8/19) → ND(1.8)	Below 1/30

Cesium-134	: 5 (H25/12/2) → ND(0.32)	Below 1/10
Cesium-137	: 8.4 (H25/12/2) → ND(0.27)	Below 1/30
Total β	: 69 (H25/8/19) → ND(13)	Below 1/5
Tritium	: 52 (H25/8/19) → ND(1.6)	Below 1/30

Cesium-134	: 3.5 (H25/10/17) → ND(0.28)	Below 1/10
Cesium-137	: 7.8 (H25/10/17) → ND(0.30)	Below 1/20
Total β	: 79 (H25/8/19) → 16	Below 1/4
Tritium	: 60 (H25/8/19) → ND(1.6)	Below 1/30

Cesium-134	: 32 (H25/10/11) → ND(0.30)	Below 1/100
Cesium-137	: 73 (H25/10/11) → 0.94	Below 1/70
Total β	: 320 (H25/8/12) → ND(13)	Below 1/20
Tritium	: 510 (H25/9/2) → 4.1	Below 1/100

Cesium-134	: ND(0.40)
Cesium-137	: 3.5
Total β	: ND(13)
Tritium	: 37



Cesium-134	: 2.8 (H25/12/2) → ND(0.29)	Below 1/9
Cesium-137	: 5.8 (H25/12/2) → ND(0.27)	Below 1/20
Total β	: 46 (H25/8/19) → ND(13)	Below 1/3
Tritium	: 24 (H25/8/19) → ND(1.9)	Below 1/10

Cesium-134	: 5.3 (H25/8/5) → ND(0.31)	Below 1/10
Cesium-137	: 8.6 (H25/8/5) → 0.52	Below 1/10
Total β	: 40 (H25/7/3) → ND(13)	Below 1/3
Tritium	: 340 (H25/6/26) → ND(1.6)	Below 1/200

- *1: Monitoring commenced in or after March 2014. Monitoring inside the sea-side impermeable walls was finished because of the landfill.
- *2: For the point, monitoring was finished from December 12, 2018 due to preparatory work for transfer of mega float.
- *3: For the point, monitoring point was moved from February 6, 2019 due to preparatory work for transfer of mega float. The point was further moved to the outside of the silt fence from January 20, 2023, to install the silt fence to the Drainage Channel K outlet as a measure for fish in the port. (The sampling point was moved to approx. 3m east side)
- *4: For the point, monitoring was finished from April 3, 2019 due to preparatory work for transfer of mega float.
- *5: For the point, monitoring point was moved to the land side from May 25, 2023 along with work in the surrounding area.
- *6: For the point, with the completion of work to install ALPS related facilities and others, monitoring point was moved from "In front of Unit 6 intake" to "In front of Unit 5 intake" from July 3, 2023.

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90	30	10
Tritium	60,000	10,000

Source: TEPCO website Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>


Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

Summary of TEPCO data as of October 29, 2024

(The latest values sampled during October 11 - 28)

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90	30	10
Tritium	60,000	10,000




* Due to erosion, the sampling point was moved from approx. 320m south to approx. 1,300m south from the south release outlet in December 2021. In September 2023, since erosion was eliminated, the sampling point was returned to the original point, approx. 320m south from the south release outlet. Moreover, due to erosion, the sampling point has been moved again to approx. 1,300m south from the south release outlet since June 11, 2024.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2
October 31, 2024















Provided by Japan Space Imaging Corporation, photo taken on January 14, 2024
Product(C) [2024] Maxar Technologies.


1 Contaminated water management

Milestones of the Mid- and Long-term Roadmap (major target processes)

- [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
- [Completed] Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)
- [Completed] Treatment of stagnant water in buildings was completed* (within 2020) *Except for Units 1-3 Reactor Buildings, Process Main Building and High Temperature Incinerator Building.
- [Completed] Stagnant water in Reactor Buildings was reduced to about a half of the level at the end of 2020 (FY2022-FY2024)

Reference 1/6
October 31, 2024
Secretariat of the Team for
Countermeasures for Decommissioning,
Contaminated Water and Treated Water

		2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	
Contaminated water management [Remove]	Contaminated water treatment facility	▽ Reception start of contaminated water to Central Waste Treatment Building ▽ Decontamination equipment (AREVA) ▽ Evaporative concentration equipment ▽ Cesium Adsorption Apparatus (KURION) ▽ 2nd Cesium Adsorption Apparatus (SARRY)		 Cesium Adsorption Apparatus (KURION)		▽ Treatment of RO-condensed salt water complete ▽ Reduction of strontium by Cesium Adsorption Apparatus (KURION) (from 2015.1.6) ▽ Reduction of strontium by 2nd Cesium Adsorption Apparatus (SARRY) (from 2014.12.26)				▽ Purification of strontium-reduced water in flanged tanks complete ▽ Purification of strontium-reduced water complete						
	Removal of contaminated water from seawater pipe trench	 Landing of the second Cesium Adsorption Apparatus (SARRY)		 Multi-nuclide removal system (ALPS)	▽ Multi-nuclide Removal Equipment (ALPS) (System A: from 2013.3.30, System B: from 2013.6.13, System C: from 2013.9.27, hot tests conducted) ▽ Trench Purification by mobile equipment	▽ Multi-nuclide Removal Equipment (additional ALPS) ▽ Multi-nuclide Removal Equipment (high performance ALPS) (from 2014.10.18, hot tests conducted)	▽ Treatment start of strontium-reduced water (ALPS: from 2015.12.4, additional: from 2015.5.27, high-performance: from 2015.4.15) ▽ Completion of tunnel filling ▽ Transfer of stagnant water complete ▽ Completion of shaft filling (except for upper part of Shaft D) ▽ Completion of tunnel filling ▽ Filling of openings II and III complete ▽ Transfer stagnant water complete ▽ Completion of filling parts running over drainage channel	▽ Start of full-scale operation (from 2017.10.16)		▽ Reduction of strontium by 3rd Cesium Adsorption Apparatus (SARRY II) (from 2019.7.12)				▽ Pre-inspection inspection started (2023.3.2)		
Contaminated water management [Redirect]	Groundwater bypass	 [Removal of contaminated water in seawater pipe trench]	▽ Installation start of groundwater bypass		▽ Operation start of groundwater bypass (drainage started from 2014.5.21)											
	Sub-drain	 Pumping well	▽ Recovery of existing sub-drain pit and start of new installation ▽ Installation start of Water-Treatment Facility special for Sub-drain & Groundwater drains			▽ Operation start of sub-drain (drainage started from 2015.9.14) (Treatment capacity: 1000 m ³ /day)		▽ Enhancement of treatment capacity (2000m ³ /day)								
	Land-side impermeable wall	 Land-side impermeable wall brine (refrigerant) circulation pipe	▽ Installation start of land-side impermeable walls		▽ Freezing start	Start of maintenance operation on east side	Start of maintenance operation on north and south sides ▽ Freezing completion (except for some parts)				In some temperature measurement tubes near the K drainage channel cross, temperature exceeded 0°C locally Although no influence was detected on the impermeable function of the land-side impermeable walls but test investigation is underway for the stoppage effect					
	Facing	 Sub-drain purification system	▽ Completion of waterproof pavement (facing) (except for areas of 2.5 and 6.5m above sea level and around Unit 1-4) ▽ Completion								▽ Completion of waterproof pavement (facing) (except for around Unit 1-4)					
Bank groundwater measures			▽ Installation start of seaside impermeable walls		▽ Start of pumping of water from contaminated areas (well point)	▽ Installation of seaside impermeable walls complete ▽ Operation start of groundwater drain (pumping-up started on 2015.11.5)			 Placement of seaside impermeable walls complete							
	Storage facility	▽ Storage in steel square tanks		▽ Water leakage (300L) from flanged tank ▽ Water leakage (100L) from flanged tank ▽ Completion of fence to prevent leakage expanding ▽ Work to raise fence height complete	▽ Completion of replacement of steel square tanks						▽ Purification of strontium-reduced water in flanged tanks complete ▽ Transfer and storage of all treated water in welded-joint tanks					
Contaminated water management [Retain]		▽ Storage in flanged cylindrical tanks		▽ Leakage of contaminated water from underground reservoir => Start of transfer to tanks ▽ Transfer of contaminated water to tanks complete ▽ Storage in cylindrical steel welded-joint tanks		▽ Sprinkling start of rainwater within tank fences by rainwater treatment facility (from 2014.5.21)		 Construction of welded-joint tanks								
											 Flanged and welded-joint tanks					
Treatment of stagnant water		▽ Installation of stagnant water transfer equipment/transfer start		▽ Completion of work to improve reliability of transfer line (replacement with PE pipes)		▽ Start to maintain water-level difference with sub-drain water level ▽ Transfer start from each building to Central R/B Building		▽ Floor exposure of Unit 1 TB	▽ Separation of stagnant water between Units 1 and 2 ▽ Floor exposure of Unit 1 R/B		▽ Floor exposure of Unit 2 TB, R/B ▽ Floor exposure of Unit 3 TB, R/B ▽ Floor exposure of Unit 4 R/B, TB, R/B	▽ Completed lowering to target water level of Unit 2 R/B	▽ Completed lowering to target water level of Unit 1, 3 R/B			
Countermeasures to tsunami	Closure of openings		▽ Examination start of measures to close building openings ▽ Work for common pool complete	▽ Work for Units 1 and 2 TB complete ▽ Work for HTI building complete				▽ Work for Process Main Building complete ▽ Work for Unit 3 TB complete		▽ Work for Unit 1-3 R/B complete	▽ Measures to close openings were completed ▽ Work for Units 1-4 R/B was completed					
	Seawall	▽ Installation of outer-rise tsunami seawall complete							▽ Construction start of Chishima Trench Tsunami Seawall ▽ Completion of installation	Japan Trench tsunami seawall ▽ On-site start	Japan Trench Tsunami Seawall Completion of main wall construction					
	Mega float							▽ Start of marine construction Temporary grounding of mega float		▽ Internal filling complete (reduction of tsunami risks)						
									 Chishima Trench Tsunami Seawall complete					 Japan Trench Tsunami Seawall Main seawall		



Chishima Trench Tsunami Seawall complete

Japan Trench Tsunami Seawall

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.

The diagram illustrates the water management system at the Fukushima Daiichi Nuclear Power Plant, showing the flow from ALPS treatment tanks through various piping and valves to discharge facilities.

ALPS
Secondary treatment of treated water to be re-purified (sum of filtrates of modules, excluding effluent, is 1 or higher)

ALPS treated water, etc. tanks

Elev. 33.5m
Elev. 11.5m
Elev. 2.5m

Measurement/confirmation facility
Composed of three sets of tank groups each with the role of measuring measurement/confirmation, and discharge (approx. 10,000m³/set group) in the measurement/confirmation stage, water that has been generated through circulation and updating is sampled and analyzed.

Transfer facility
Isolated manual emergency isolation valves and transfer pipes

Scavall
Isolated manual emergency isolation valves and transfer pipes

ALPS treated water transfer pump

Flowmeter (Water flow rate control valve)
Emergency isolation valve (Isolation per body, not as a set)

Header pipe
(One day approx. 2m by Length approx. 7m)

Scavenger flowmeter

Scavenger transfer pump (3 units)

Unit 5 intake

Discharge facility
Scavenger used for dilution (brake from outside the harbor)

Discharge vertical shaft (Type 1) (Discharge)

Discharge vertical shaft (Down - stream storage)

Discharge tunnel (approx. 1km)

Discharge tunnel (Type 2) (Discharge)

Discharge vertical shaft (Type 3) (Discharge)

Discharge vertical shaft (Type 4) (Discharge)

Discharge vertical shaft (Type 5) (Discharge)

Discharge vertical shaft (Type 6) (Discharge)

Discharge vertical shaft (Type 7) (Discharge)

Discharge vertical shaft (Type 8) (Discharge)

Discharge vertical shaft (Type 9) (Discharge)

Discharge vertical shaft (Type 10) (Discharge)

Discharge vertical shaft (Type 11) (Discharge)

Discharge vertical shaft (Type 12) (Discharge)

Discharge vertical shaft (Type 13) (Discharge)

Discharge vertical shaft (Type 14) (Discharge)

Discharge vertical shaft (Type 15) (Discharge)

Discharge vertical shaft (Type 16) (Discharge)

Discharge vertical shaft (Type 17) (Discharge)

Discharge vertical shaft (Type 18) (Discharge)

Discharge vertical shaft (Type 19) (Discharge)

Discharge vertical shaft (Type 20) (Discharge)

Discharge vertical shaft (Type 21) (Discharge)

Discharge vertical shaft (Type 22) (Discharge)

Discharge vertical shaft (Type 23) (Discharge)

Discharge vertical shaft (Type 24) (Discharge)

Discharge vertical shaft (Type 25) (Discharge)

Discharge vertical shaft (Type 26) (Discharge)

Discharge vertical shaft (Type 27) (Discharge)

Discharge vertical shaft (Type 28) (Discharge)

Discharge vertical shaft (Type 29) (Discharge)

Discharge vertical shaft (Type 30) (Discharge)

Discharge vertical shaft (Type 31) (Discharge)

Discharge vertical shaft (Type 32) (Discharge)

Discharge vertical shaft (Type 33) (Discharge)

Discharge vertical shaft (Type 34) (Discharge)

Discharge vertical shaft (Type 35) (Discharge)

Discharge vertical shaft (Type 36) (Discharge)

Discharge vertical shaft (Type 37) (Discharge)

Discharge vertical shaft (Type 38) (Discharge)

Discharge vertical shaft (Type 39) (Discharge)

Discharge vertical shaft (Type 40) (Discharge)

Discharge vertical shaft (Type 41) (Discharge)

Discharge vertical shaft (Type 42) (Discharge)

Discharge vertical shaft (Type 43) (Discharge)

Discharge vertical shaft (Type 44) (Discharge)

Discharge vertical shaft (Type 45) (Discharge)

Discharge vertical shaft (Type 46) (Discharge)

Discharge vertical shaft (Type 47) (Discharge)

Discharge vertical shaft (Type 48) (Discharge)

Discharge vertical shaft (Type 49) (Discharge)

Discharge vertical shaft (Type 50) (Discharge)

Discharge vertical shaft (Type 51) (Discharge)

Discharge vertical shaft (Type 52) (Discharge)

Discharge vertical shaft (Type 53) (Discharge)

Discharge vertical shaft (Type 54) (Discharge)

Discharge vertical shaft (Type 55) (Discharge)

Discharge vertical shaft (Type 56) (Discharge)

Discharge vertical shaft (Type 57) (Discharge)

Discharge vertical shaft (Type 58) (Discharge)

Discharge vertical shaft (Type 59) (Discharge)

Discharge vertical shaft (Type 60) (Discharge)

Discharge vertical shaft (Type 61) (Discharge)

Discharge vertical shaft (Type 62) (Discharge)

Discharge vertical shaft (Type 63) (Discharge)

Discharge vertical shaft (Type 64) (Discharge)

Discharge vertical shaft (Type 65) (Discharge)

Discharge vertical shaft (Type 66) (Discharge)

Discharge vertical shaft (Type 67) (Discharge)

Discharge vertical shaft (Type 68) (Discharge)

Discharge vertical shaft (Type 69) (Discharge)

Discharge vertical shaft (Type 70) (Discharge)

Discharge vertical shaft (Type 71) (Discharge)

Discharge vertical shaft (Type 72) (Discharge)

Discharge vertical shaft (Type 73) (Discharge)

Discharge vertical shaft (Type 74) (Discharge)

Discharge vertical shaft (Type 75) (Discharge)

Discharge vertical shaft (Type 76) (Discharge)

Discharge vertical shaft (Type 77) (Discharge)

Discharge vertical shaft (Type 78) (Discharge)

Discharge vertical shaft (Type 79) (Discharge)

Discharge vertical shaft (Type 80) (Discharge)

Discharge vertical shaft (Type 81) (Discharge)

Discharge vertical shaft (Type 82) (Discharge)

Discharge vertical shaft (Type 83) (Discharge)

Discharge vertical shaft (Type 84) (Discharge)

Discharge vertical shaft (Type 85) (Discharge)

Discharge vertical shaft (Type 86) (Discharge)

Discharge vertical shaft (Type 87) (Discharge)

Discharge vertical shaft (Type 88) (Discharge)

Discharge vertical shaft (Type 89) (Discharge)

Discharge vertical shaft (Type 90) (Discharge)

Discharge vertical shaft (Type 91) (Discharge)

Discharge vertical shaft (Type 92) (Discharge)

Discharge vertical shaft (Type 93) (Discharge)

Discharge vertical shaft (Type 94) (Discharge)

Discharge vertical shaft (Type 95) (Discharge)

Discharge vertical shaft (Type 96) (Discharge)

Discharge vertical shaft (Type 97) (Discharge)

Discharge vertical shaft (Type 98) (Discharge)

Discharge vertical shaft (Type 99) (Discharge)

Discharge vertical shaft (Type 100) (Discharge)

- Occasions to deepen the understanding are organized by communications related to decommission via various media and visit to the power station.



Through various opportunities such as visit and on-site explanations, communications continue where opinions of related parties are heard, their thought is taken seriously, and TEPCO conveys its efforts, thought and countermeasures for reputational damage.

2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority

2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water" was formulated

- As shown in the existing research results conducted in Japan and overseas, it was confirmed that "tritium in vivo reached equilibrium in a certain time period and the concentration of tritium in vivo reaching equilibrium did not exceed the level in the growing environment."



Overall view of mockup tanks

- Daily rearing status is published in the TEPCO website and Twitter
 - TEPCO website: <http://www.tepco.co.jp/decommission/information/newsreleases/readingtest/index-j.html>
 - TEPCO X (Old Twitter): <https://twitter.com/TEPCOfishkeeper>



The Comprehensive Report on the safety review concerning handling of ALPS-treated water was published by the IAEA on July 4, 2023.

In the Executive Summary of the IAEA Comprehensive Report, the IAEA concluded the following: (1) the activities by Japan associated with the discharge of ALPS treated water into the sea are consistent with relevant international safety standards, (2) the discharge of the ALPS treated water will have a negligible radiological impact on people and the environment.



We will continue to share necessary information with the IAEA, while striving to foster further understanding of the international community about the discharge of ALPS treated water into the sea.

<https://www.iaea.org/topics/response/fukushima-daiichi-alps-treated-water-discharge-comprehensive-reports>

Discharge of ALPS treated water into the sea commenced from August 24, 2023, and the 1st discharge was completed on September 11.

During the discharge period, no abnormality was detected by the sea area monitoring conducted by the national government, Fukushima Prefecture and TEPCO.

<Discharges in FY2024>

Tank group discharged	Tank Group C	Tank Group A	Tank Group B	Tank Group C
Tritium concentration	190,000 Bq/L	170,000 Bq/L	170,000 Bq/L	200,000 Bq/L
Discharge commencement	April 19, 2024	May 17, 2024	June 28, 2024	August 7, 2024
Discharge termination	May 7, 2024	June 4, 2024	July 16, 2024	August 25, 2024
Discharge amount	7,851 m³	7,892 m³	7,846 m³	7,897 m³
Total tritium amount	1.5 trillion Bq	1.3 trillion Bq	1.3 trillion Bq	1.6 trillion Bq

Tank group discharged	Tank Group A	Tank Group B
Tritium concentration	280,000 Bq/L	310,000 Bq/L
Discharge commencement	September 26, 2024	October 17, 2024
Discharge termination	October 14, 2024	Discharge is underway
Discharge amount	7,817 m ³	
Total tritium amount	2.2 trillion Bq	

new meeting concerning the implementation plan on handling of ALPS treated water (2022.7 - 2022.4.15 meetings)

2022.4.28, 5.13, 7.15

Application to partially revise the Application Document to Amend the Implementation Plan was submitted

2022.7.22 Application for the Application Documents for Approval to Amend the Implementation Plan was approved

2022/8/30 The "Approach to Strengthening and Expansion of Measures in the Handling of ALPS Treated Water" was summarized

2022.11.14	Application for the Application Documents for Approval to Amend the Implementation Plan was submitted (amendment of organizational structure, and nuclides to be measured and assessed, and others)	2023.1.7	Receipt of Certificate of Completion for Pre-service Inspections
------------	---	----------	--

2023.8.24
Commencement of discharge

▼ 2023.5.10 Approval


2023.6.26	Completion of installation
2023.7.7	Receipt of Certificate of Completion for Pre-service Inspections

3 Removal of fuel from spent pool

Milestones of the Mid- and Long-Term Roadmap (major target processes)

- Completion of Unit 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)

Reference 3/6
October 31, 2024
Secretariat of the Team for
Countermeasures for Decommissioning,
Contaminated Water and Treated Water




Milestones of the Mid- and Long-Term Roadmap (major target processes)

Commencement of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (From September 10, 2024, trial fuel debris retrieval commenced)


Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.

Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore: $\phi 100$ mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



In February 2022, "the guide ring" was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation

Investigations inside the PCV	1st (2012.10)	<ul style="list-style-type: none">- Acquiring images- Measuring the air temperature and dose rate- Measuring the water level and temperature- Sampling stagnant water- Installing permanent monitoring instrumentation
	2nd (2015.4)	<ul style="list-style-type: none">- Confirming the status of the PCV 1st floor- Acquiring images- Measuring the air temperature and dose rate- Replacing permanent monitoring instrumentation
	3rd (2017.3)	<ul style="list-style-type: none">- Confirming the status of the PCV 1st basement floor- Acquiring images- Measuring the dose rate- Sampling deposit- Replacing permanent monitoring instrumentation
	4th (From 2022.2)	<ul style="list-style-type: none">- Acquiring information inside PCV (inside/outside of the pedestal)- Acquiring images- Measuring deposit thickness and sampling deposit- Detecting deposit debris, 3D mapping
Leakage points from PCV	<ul style="list-style-type: none">- PCV vent pipe vacuum break line bellows (identified in 2014.5)- Sand cushion drain line (identified in 2013.11)	
<u>Evaluation of the location of fuel debris inside the reactor by measurement using muons</u> Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

Unit 2 Investigation overview

- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.



- In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.




Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 - 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
<u>Evaluation of the location of fuel debris inside the reactor by measurement using muons</u> The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

Unit 3 Investigation overview

- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.

<Conditions inside the pedestal>



Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	<ul style="list-style-type: none">- Acquiring images- Measuring the air temperature and dose rate- Measuring the water level and temperature- Sampling stagnant water- Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	<ul style="list-style-type: none">- Acquiring images- Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
<p>Evaluation of the location of fuel debris inside the reactor by measurement using muons</p> <p>The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)</p>		

5 Management of solid radioactive waste

Reference 5/6



October 31, 2024

Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

Milestones of the Mid- and Long-Term Roadmap (major target processes)

Eliminating temporary outdoor storage of rubble and others * Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)

★ 2017.6 Revision ★ 2018.6 Revision ★ 2019.6 Revision ★ 2020.7 Revision ★ 2021.7 Revision ★ 2023.2 Revision ★ 2023.11 Revision




Note: Used protective clothing before incineration and BG-level concrete waste for which treatment and reuse is decided at present are not included.

- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.



While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.



Move in general working clothes
(2016.1.7)



Facing
(2017.4.13)

