

Information, July, 2020

To All Missions (Embassies, Consular posts and International Organizations in Japan)

Report on the discharge record and the seawater monitoring results at Fukushima Daiichi Nuclear Power Station during June

The Ministry of Foreign Affairs wishes to provide all international Missions in Japan with a report on the discharge record and seawater monitoring results with regard to groundwater pumped from the subdrain and groundwater drain systems, as well as, bypassing groundwater pumped during the month of June at Fukushima Daiichi Nuclear Power Station (NPS).

1. Subdrain and Groundwater Drain Systems

In June, purified groundwater pumped from the subdrain and groundwater drain systems was discharged on the dates shown in Appendix 1. Prior to every discharge, an analysis on the quality of the purified groundwater to be discharged was conducted by Tokyo Electric Power Company (TEPCO) and the results were announced.

All the test results during the month of June have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by third-party organization (Tohoku Ryokka Kankyohozen Co.).

In addition, TEPCO and Japan Atomic Energy Agency (JAEA), at the request of the Government of Japan, regularly conduct more detailed analyses on the purified groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of sampled groundwater was substantially below the operational target (see Appendix 2).

Moreover, TEPCO publishes the results of analyses conducted on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 3). The results show that the radiation levels of seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed.

2. Groundwater Bypassing

In June, the pumped bypassing groundwater was discharged on the dates shown in Appendix 4. Prior to every discharge, an analysis on the quality of the groundwater to be discharged was conducted by TEPCO and the results were announced.

All the test results during the month of June have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by Japan Chemical Analysis Center.

In addition, TEPCO and JAEA, at the request of the Government of Japan, regularly conduct more detailed analyses on the groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of the sampled groundwater were substantially below the operational target (see Appendix 5).

Moreover, TEPCO publishes analysis results on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 6). The result shows that the radiation levels in seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed. The analysis had been conducted once a month until March 2017. Since April 2017, it is conducted four times a year because there has been no significant fluctuation in the concentration of radioactive materials in the sea water, and no influence on the surrounding environment has been confirmed.

The sampling process for analyses conducted this month is the same as the one conducted in the information disseminated last month. Results of the analyses are shown in the attached appendices:

(For further information, please contact TEPCO at (Tel: 03-6373-1111) or refer to the TEPCO's website:

<http://www.tepco.co.jp/en/nu/fukushima-np/handouts/index-e.html>)

Contact: International Nuclear Energy Cooperation Division,
Ministry of Foreign Affairs, Tel 03-5501-8227

Results of analyses on the quality of the purified groundwater pumped from the subdrain and groundwater drain systems at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Third-party organization
June 25 th , 2020 *Discharged on June 30 th	Cs-134	ND (0.68)	ND (0.74)
	Cs-137	ND (0.53)	ND (0.61)
	Gross β	ND (1.7)	ND (0.35)
	H-3	950	1,100
June 24 th , 2020 *Discharged on June 29 th	Cs-134	ND (0.56)	ND (0.39)
	Cs-137	ND (0.68)	ND (0.71)
	Gross β	ND (1.8)	0.40
	H-3	1,000	1,100
June 23 rd , 2020 *Discharged on June 28 th	Cs-134	ND (0.74)	ND (0.63)
	Cs-137	ND (0.63)	ND (0.54)
	Gross β	ND (1.6)	ND (0.37)
	H-3	1,000	1,100
June 22 nd , 2020 *Discharged on June 27 th	Cs-134	ND (0.68)	ND (0.67)
	Cs-137	ND (0.46)	ND (0.71)
	Gross β	ND (1.8)	ND (0.35)
	H-3	990	1,100
June 21 st , 2020 *Discharged on June 26 th	Cs-134	ND (0.71)	ND (0.59)
	Cs-137	ND (0.53)	ND (0.61)
	Gross β	ND (1.7)	0.45
	H-3	1,000	1,100
June 20 th , 2020 *Discharged on June 25 th	Cs-134	ND (0.71)	ND (0.81)
	Cs-137	ND (0.58)	ND (0.55)
	Gross β	ND (2.1)	ND (0.32)
	H-3	970	1,100
June 19 th , 2020 *Discharged on June 24 th	Cs-134	ND (0.76)	ND (0.61)
	Cs-137	ND (0.63)	ND (0.77)
	Gross β	ND (0.65)	ND (0.37)
	H-3	1,000	1,100
June 18 th , 2020	Cs-134	ND (0.49)	ND (0.75)

*Discharged on June 23 rd	Cs-137	ND (0.68)	ND (0.61)
	Gross β	ND (2.1)	ND (0.37)
	H-3	1,000	1,100
June 17 th , 2020 *Discharged on June 22 nd	Cs-134	ND (0.60)	ND (0.64)
	Cs-137	ND (0.71)	ND (0.57)
	Gross β	ND (1.8)	0.46
	H-3	960	1,100
June 16 th , 2020 *Discharged on June 21 st	Cs-134	ND (0.60)	ND (0.63)
	Cs-137	ND (0.53)	ND (0.54)
	Gross β	ND (2.0)	ND (0.38)
	H-3	920	1,000
June 15 th , 2020 *Discharged on June 20 th	Cs-134	ND (0.40)	ND (0.60)
	Cs-137	ND (0.68)	ND (0.78)
	Gross β	ND (1.8)	ND (0.33)
	H-3	950	1,000
June 14 th , 2020 *Discharged on June 19 th	Cs-134	ND (0.48)	ND (0.65)
	Cs-137	ND (0.58)	ND (0.66)
	Gross β	ND (1.9)	0.39
	H-3	1,000	1,100
June 13 th , 2020 *Discharged on June 18 th	Cs-134	ND (0.77)	ND (0.61)
	Cs-137	ND (0.46)	ND (0.54)
	Gross β	ND (1.8)	ND (0.33)
	H-3	970	1,100
June 12 th , 2020 *Discharged on June 17 th	Cs-134	ND (0.69)	ND (0.72)
	Cs-137	ND (0.53)	ND (0.51)
	Gross β	ND (2.0)	ND (0.38)
	H-3	980	1,100
June 11 th , 2020 *Discharged on June 16 th	Cs-134	ND (0.74)	ND (0.67)
	Cs-137	ND (0.53)	ND (0.42)
	Gross β	ND (0.65)	ND (0.40)
	H-3	910	990
June 10 th , 2020 *Discharged on June 15 th	Cs-134	ND (0.67)	ND (0.58)
	Cs-137	ND (0.63)	ND (0.51)
	Gross β	ND (2.1)	0.52
	H-3	830	920
June 9 th , 2020 *Discharged on June 14 th	Cs-134	ND (0.48)	ND (0.58)
	Cs-137	ND (0.68)	ND (0.63)
	Gross β	ND (1.8)	0.39
	H-3	1,100	1,200
June 8 th , 2020 *Discharged on	Cs-134	ND (0.62)	ND (0.55)
	Cs-137	ND (0.63)	ND (0.54)

June 13 th	Gross β	ND (1.8)	ND (0.35)
	H-3	880	970
June 7 th , 2020 *Discharged on June 12 th	Cs-134	ND (0.58)	ND (0.61)
	Cs-137	ND (0.63)	ND (0.61)
	Gross β	ND (1.6)	ND (0.35)
	H-3	970	1,100
June 6 th , 2020 *Discharged on June 11 th	Cs-134	ND (0.67)	ND (0.76)
	Cs-137	ND (0.82)	ND (0.62)
	Gross β	ND (1.9)	0.39
	H-3	800	890
June 5 th , 2020 *Discharged on June 10 th	Cs-134	ND (0.64)	ND (0.59)
	Cs-137	ND (0.58)	ND (0.69)
	Gross β	ND (1.7)	ND (0.39)
	H-3	810	900
June 4 th , 2020 *Discharged on June 9 th	Cs-134	ND (0.76)	ND (0.63)
	Cs-137	ND (0.75)	ND (0.66)
	Gross β	ND (1.9)	ND (0.39)
	H-3	900	990
June 2 nd , 2020 *Discharged on June 7 th	Cs-134	ND (0.68)	ND (0.67)
	Cs-137	ND (0.68)	ND (0.63)
	Gross β	ND (1.6)	ND (0.38)
	H-3	1,100	1,200
June 1 st , 2020 *Discharged on June 6 th	Cs-134	ND (0.66)	ND (0.72)
	Cs-137	ND (0.58)	ND (0.81)
	Gross β	ND (0.70)	ND (0.41)
	H-3	1,000	1,100
May 30 th , 2020 *Discharged on June 4 th	Cs-134	ND (0.71)	ND (0.57)
	Cs-137	ND (0.58)	ND (0.66)
	Gross β	ND (2.0)	ND (0.36)
	H-3	1,000	1,100
May 29 th , 2020 *Discharged on June 3 rd	Cs-134	ND (0.44)	ND (0.70)
	Cs-137	ND (0.78)	ND (0.63)
	Gross β	ND (0.68)	ND (0.36)
	H-3	960	1,000
May 27 th , 2020 *Discharged on June 1 st	Cs-134	ND (0.79)	ND (0.67)
	Cs-137	ND (0.53)	ND (0.73)
	Gross β	ND (2.0)	0.39
	H-3	900	970

* * ND: represents a value below the detection limit; values in () represent the detection limit.

- * In order to ensure the results, third-party organizations have also conducted an analysis and verified the radiation level of the sampled water.
- * Third-party organization : Tohoku Ryokka Kankyohozen Co., Ltd

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
May 2 nd ,2020	Cs-134	ND (0.0033)	ND (0.0050)	ND (0.0068)
	Cs-137	0.0074	0.0050	0.0063
	Gross α	ND (0.54)	ND (3.4)	ND (1.8)
	Gross β	ND (0.48)	ND (0.59)	ND (0.60)
	H-3	850	720	780
	Sr-90	0.0026	ND (0.0032)	ND (0.0052)

* ND: represents a value below the detection limit; values in () represent the detection limit.

Results of analysis on the seawater sampled near the discharge point (North side of Units 5 and 6 discharge channel)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Sampling point (South discharge channel)
June 11 th , 2020 *Sampled before discharge of purified groundwater.	Cs-134	ND (0.69)
	Cs-137	ND (0.56)
	Gross β	13
	H-3	1.7

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	3 (1) ※	—	—
H-3	1,500	60,000	10,000
Sr-90	—	30	10

※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.

Results of analyses on the water quality of the groundwater pumped up for bypassing at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Japan Chemical Analysis Center
June 17 th , 2020 *Discharged on June 25 th	Cs-134	ND (0.73)	ND (0.58)
	Cs-137	ND (0.46)	ND (0.47)
	Gross β	ND (0.64)	ND (0.54)
	H-3	110	120
June 10 th , 2020 *Discharged on June 18 th	Cs-134	ND (0.58)	ND (0.37)
	Cs-137	ND (0.58)	ND (0.43)
	Gross β	ND (0.62)	ND (0.57)
	H-3	110	130
June 3 rd , 2020 *Discharged on June 11 th	Cs-134	ND (0.65)	ND (0.48)
	Cs-137	ND (0.68)	ND (0.40)
	Gross β	ND (0.64)	ND (0.49)
	H-3	110	120
May 27 th , 2020 *Discharged on June 4 th	Cs-134	ND (0.40)	ND (0.58)
	Cs-137	ND (0.68)	ND (0.52)
	Gross β	ND (0.66)	ND (0.55)
	H-3	110	120

- * * ND: represents a value below the detection limit; values in () represent the detection limit
- * In order to ensure the results, Japan Chemical Analysis Center, a third-party organization, has also conducted an analysis and verified the radiation level of the sampled water.

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
May 6 th , 2020	Cs-134	ND (0.0031)	ND (0.0047)	ND (0.0055)
	Cs-137	ND (0.0020)	ND (0.0040)	ND (0.0050)
	Gross α	ND (0.59)	ND (3.4)	ND (1.8)
	Gross β	ND (0.48)	ND (0.64)	ND (0.59)
	H-3	130	110	120
	Sr-90	0.00091	ND (0.0016)	ND (0.0056)

* ND: represents a value below the detection limit; values in () represent the detection limit.

Results of analyses on the seawater sampled near the discharge point (Around South Discharge Channel)

(Unit: Bq/L)

Date of sampling ※conducted four times a year	Detected nuclides	Sampling point (South discharge channel)
June 11 th , 2020	Cs-134	ND (0.67)
	Cs-137	ND (0.64)
	Gross β	10
	H-3	ND (1.6)

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	5 (1) ※	—	—
H-3	1,500	60,000	10,000
Sr-90	—	30	10

※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.