

Information, August, 2023

To All Missions (Embassies, Consular posts and International Organizations in Japan)

Report on the discharge record and the seawater monitoring results at Fukushima Daiichi Nuclear Power Station during July

The Ministry of Foreign Affairs wishes to provide all international Missions in Japan with a report on the discharge record and seawater monitoring results with regard to groundwater pumped from the sub-drain and groundwater drain systems, as well as, bypassing groundwater pumped during the month of July at Fukushima Daiichi Nuclear Power Station (NPS).

1. Sub-drain and Groundwater Drain Systems

In July purified groundwater pumped from the sub-drain and groundwater drain systems was discharged on the dates shown in Appendix 1. Prior to every discharge, an analysis on the quality of the purified groundwater to be discharged was conducted by Tokyo Electric Power Company (TEPCO) and the results were announced.

All the test results during the month of July have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by third-party organization (Tohoku Ryokka Kankyohozen Co.).

In addition, TEPCO and Japan Atomic Energy Agency (JAEA), at the request of the Government of Japan, regularly conduct more detailed analyses on the purified groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of sampled groundwater was substantially below the operational target (see Appendix 2).

Moreover, TEPCO publishes the results of analyses conducted on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 3). The results show that the radiation levels of seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed.

2. Groundwater Bypassing

In July, the pumped bypassing groundwater was discharged on the dates shown in Appendix 4. Prior to every discharge, an analysis on the quality of the groundwater to be discharged was conducted by TEPCO and the results were announced.

All the test results during the month of July have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by Japan Chemical Analysis Center.

In addition, TEPCO and JAEA, at the request of the Government of Japan, regularly conduct more detailed analyses on the groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of the sampled groundwater were substantially below the operational target (see Appendix 5).

Moreover, TEPCO publishes analysis results on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 6). The result shows that the radiation levels in seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed. The analysis had been conducted once a month until March 2017. Since April 2017, it is conducted four times a year because there has been no significant fluctuation in the concentration of radioactive materials in the sea water, and no influence on the surrounding environment has been confirmed.

The sampling process for analyses conducted this month is the same as the one conducted in the information disseminated last month. Results of the analyses are shown in the attached appendices:

(For further information, please contact TEPCO at (Tel: 03-6373-1111) or refer to the TEPCO's website:

<http://www.tepco.co.jp/en/nu/fukushima-np/handouts/index-e.html>)

Contact: International Nuclear Energy Cooperation Division,
Ministry of Foreign Affairs, Tel 03-5501-8227

Results of analyses on the quality of the purified groundwater pumped from the sub-drain and groundwater drain systems at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Third-party organization
July 27 th , 2023 *Discharged on August 1 st	Cs-134	ND (0.62)	ND (0.62)
	Cs-137	ND (0.69)	ND (0.64)
	Gross β	ND (1.8)	ND (0.37)
	H-3	700	750
July 26 th , 2023 *Discharged on July 31 st	Cs-134	ND (0.79)	ND (0.68)
	Cs-137	ND (0.72)	ND (0.75)
	Gross β	ND (1.8)	ND (0.38)
	H-3	660	710
July 25 th , 2023 *Discharged on July 30 th	Cs-134	ND (0.86)	ND (0.47)
	Cs-137	ND (0.76)	ND (0.59)
	Gross β	ND (1.8)	ND (0.34)
	H-3	610	650
July 24 th , 2023 *Discharged on July 29 th	Cs-134	ND (0.89)	ND (0.55)
	Cs-137	ND (0.89)	ND (0.48)
	Gross β	ND (1.9)	ND (0.34)
	H-3	660	680
July 23 th , 2023 *Discharged on July 28 th	Cs-134	ND (0.75)	ND (0.64)
	Cs-137	ND (0.76)	ND (0.62)
	Gross β	ND (1.7)	ND (0.33)
	H-3	630	690
July 22 th , 2023 *Discharged on July 27 th	Cs-134	ND (0.53)	ND (0.64)
	Cs-137	ND (0.61)	ND (0.57)
	Gross β	ND (1.8)	ND (0.35)
	H-3	660	690
July 21 st , 2023 *Discharged on July 26 th	Cs-134	ND (0.65)	ND (0.60)
	Cs-137	ND (0.64)	ND (0.51)
	Gross β	ND (0.64)	ND (0.40)
	H-3	660	680
July 20 th , 2023 *Discharged on July 25 th	Cs-134	ND (0.78)	ND (0.66)
	Cs-137	ND (0.73)	ND (0.70)
	Gross β	ND (1.6)	ND (0.35)
	H-3	680	730

July 19 th , 2023 *Discharged on July 24 th	Cs-134	ND (0.57)	ND (0.60)
	Cs-137	ND (0.72)	ND (0.79)
	Gross β	ND (1.8)	ND(0.37)
	H-3	660	690
July 18 th , 2023 *Discharged on July 23 th	Cs-134	ND (0.57)	ND (0.71)
	Cs-137	ND (0.55)	ND (0.58)
	Gross β	ND (1.8)	ND (0.37)
	H-3	620	670
July 17 th , 2023 *Discharged on July 22 th	Cs-134	ND (0.69)	ND (0.65)
	Cs-137	ND (0.78)	ND (0.70)
	Gross β	ND (1.8)	ND (0.35)
	H-3	580	640
July 16 th , 2023 *Discharged on July 21 st	Cs-134	ND (0.65)	ND (0.60)
	Cs-137	ND (0.73)	ND (0.58)
	Gross β	ND (1.6)	ND(0.35)
	H-3	640	690
July 15 th , 2023 *Discharged on July 20 th	Cs-134	ND (0.74)	ND (0.81)
	Cs-137	ND (0.67)	ND (0.67)
	Gross β	ND (1.7)	ND (0.36)
	H-3	710	790
July 14 th , 2023 *Discharged on July 19 th	Cs-134	ND (0.62)	ND (0.57)
	Cs-137	ND (0.82)	ND (0.58)
	Gross β	ND (0.60)	ND (0.34)
	H-3	760	820
July 13 th , 2023 *Discharged on July 18 th	Cs-134	ND (0.62)	ND (0.75)
	Cs-137	ND (0.69)	ND (0.67)
	Gross β	ND (2.0)	ND (0.32)
	H-3	840	910
July 12 th , 2023 *Discharged on July 17 th	Cs-134	ND (0.62)	ND (0.60)
	Cs-137	ND (0.69)	ND (0.61)
	Gross β	ND (1.9)	ND (0.30)
	H-3	940	1000
July 11 th , 2023 *Discharged on July 16 th	Cs-134	ND (0.79)	ND (0.58)
	Cs-137	ND (0.82)	ND (0.54)
	Gross β	ND (1.8)	ND (0.33)
	H-3	950	1000
July 10 th , 2023 *Discharged on July 15 th	Cs-134	ND (0.71)	ND (0.68)
	Cs-137	ND (0.82)	ND (0.72)
	Gross β	ND (2.0)	ND (0.35)
	H-3	930	990
July 9 th , 2023	Cs-134	ND (0.89)	ND (0.53)

*Discharged on July 14 th	Cs-137	ND (0.69)	ND (0.59)
	Gross β	ND (2.0)	ND (0.33)
	H-3	920	1000
July 8 th , 2023 *Discharged on July 13 th	Cs-134	ND(0.79)	ND(0.56)
	Cs-137	ND(0.66)	ND(0.57)
	Gross β	ND(1.6)	ND(0.33)
	H-3	970	1100
July 7 th , 2023 *Discharged on July 12 th	Cs-134	ND (0.66)	ND (0.64)
	Cs-137	ND (0.81)	ND (0.57)
	Gross β	ND (0.59)	ND (0.43)
	H-3	990	990
July 6 th , 2023 *Discharged on July 11 th	Cs-134	ND (0.74)	ND (0.68)
	Cs-137	ND (0.62)	ND (0.68)
	Gross β	ND (1.9)	ND(0.34)
	H-3	880	960
July 5 th , 2023 *Discharged on July 10 th	Cs-134	ND (0.55)	ND (0.68)
	Cs-137	ND (0.59)	ND (0.64)
	Gross β	ND (1.7)	ND (0.36)
	H-3	870	910
July 4 th , 2023 *Discharged on July 9 th	Cs-134	ND (0.74)	ND (0.68)
	Cs-137	ND (0.76)	ND (0.72)
	Gross β	ND (1.7)	ND (0.35)
	H-3	800	890
July 3 rd , 2023 *Discharged on July 8 th	Cs-134	ND (0.75)	ND (0.62)
	Cs-137	ND (0.86)	ND (0.51)
	Gross β	ND (1.6)	ND (0.31)
	H-3	830	920
July 2 nd , 2023 *Discharged on July 7 th	Cs-134	ND (0.72)	ND (0.64)
	Cs-137	ND (0.69)	ND (0.54)
	Gross β	ND (2.0)	ND (0.34)
	H-3	840	910
July 1 st , 2023 *Discharged on July 6 th	Cs-134	ND (0.55)	ND (0.64)
	Cs-137	ND (0.85)	ND (0.62)
	Gross β	ND (0.65)	ND (0.32)
	H-3	820	910
June 30 th , 2023 *Discharged on July 5 th	Cs-134	ND (0.89)	ND (0.62)
	Cs-137	ND (0.73)	ND (0.54)
	Gross β	ND (1.9)	ND (0.35)
	H-3	780	850
June 29 th , 2023 *Discharged on July 4 th	Cs-134	ND (0.77)	ND (0.57)
	Cs-137	ND (0.59)	ND (0.79)
	Gross β	ND (1.8)	ND (0.35)

	H-3	780	780
June 28 th , 2023 *Discharged on July 3 rd	Cs-134	ND (0.77)	ND (0.65)
	Cs-137	ND (0.59)	ND (0.58)
	Gross β	ND (2.0)	ND(0.37)
	H-3	720	790
June 27 th , 2023 *Discharged on July 2 nd	Cs-134	ND (0.84)	ND (0.60)
	Cs-137	ND (0.73)	ND (0.54)
	Gross β	ND (1.9)	ND(0.38)
	H-3	840	870

- * * ND: represents a value below the detection limit; values in () represent the detection limit.
- * In order to ensure the results, third-party organizations have also conducted an analysis and verified the radiation level of the sampled water.
- * Third-party organization : Tohoku Ryokka Kankyohozen Co., Ltd

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
June 2 nd ,2023	Cs-134	ND (0.0035)	ND (0.0054)	ND (0.0070)
	Cs-137	ND(0.0029)	ND(0.0040)	ND (0.0057)
	Gross α	ND (0.42)	ND (2.0)	ND (1.9)
	Gross β	ND (0.46)	ND (0.64)	ND (0.53)
	H-3	970	950	980
	Sr-90	ND (0.0042)	ND (0.0044)	ND(0.0057)

* ND: represents a value below the detection limit; values in () represent the detection limit.

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	3 (1) ※	—	—
H-3	1,500	60,000	10,000
Sr-90	—	30	10

※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.

※ The reference table shows the values of operational targets before discharge. Since the values after discharge contain natural radioactive materials in seawater, there will be differences between the values and the operational targets values.

Results of analysis on the seawater sampled near the discharge point (North side of Units 5 and 6 discharge channel)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Sampling point (South discharge channel)
June 7 th , 2023 *Sampled before discharge of purified groundwater.	Cs-134	ND (0.84)
	Cs-137	ND (0.61)
	Gross β	14
	H-3	ND (0.34)

Results of analyses on the water quality of the groundwater pumped up for bypassing at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Third-party organization
July 27 th , 2023 *Discharged on August 1 st	Cs-134	ND (0.55)	ND (0.62)
	Cs-137	ND (0.67)	ND (0.54)
	Gross β	ND (0.70)	ND (0.30)
	H-3	58	60
July 20 th , 2023 *Discharged on July 25 th	Cs-134	ND (0.65)	ND (0.60)
	Cs-137	ND (0.69)	ND (0.61)
	Gross β	ND (0.56)	ND (0.33)
	H-3	48	52
July 13 th , 2023 *Discharged on July 18 th	Cs-134	ND (0.80)	ND (0.59)
	Cs-137	ND (0.61)	ND (0.72)
	Gross β	ND (0.66)	ND (0.28)
	H-3	42	47
July 5 th , 2023 *Discharged on July 10 th	Cs-134	ND (0.98)	ND (0.60)
	Cs-137	ND (0.72)	ND (0.48)
	Gross β	ND (0.65)	ND (0.32)
	H-3	45	48
June 29 th , 2023 *Discharged on July 4 th	Cs-134	ND (0.61)	ND (0.64)
	Cs-137	ND (0.90)	ND (0.51)
	Gross β	ND (0.66)	ND (0.28)
	H-3	54	60

- * * ND: represents a value below the detection limit; values in () represent the detection limit
- * In order to ensure the results, third-party organizations have also conducted an analysis and verified the radiation level of the sampled water.
- * Third-party organization: Tohoku Ryokka Kankyohozen Co., Ltd

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
June 2 nd , 2023	Cs-134	ND (0.0035)	ND (0.0051)	ND (0.0073)
	Cs-137	ND (0.0029)	ND (0.0036)	ND (0.0051)
	Gross α	ND (0.28)	ND (2.0)	ND (1.9)
	Gross β	ND (0.44)	ND (0.61)	ND (0.65)
	H-3	51	51	52
	Sr-90	0.0012	ND (0.0013)	ND (0.0070)

* ND: represents a value below the detection limit; values in () represent the detection limit.

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	5 (1) ※	—	—
H-3	1,500	60,000	10,000
Sr-90	—	30	10

※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.

※ The reference table shows the values of operational targets before discharge. Since the values after discharge contain natural radioactive materials in seawater, there will be differences between the values and the operational targets values.

Results of analyses on the seawater sampled near the discharge point (Around South Discharge Channel)

(Unit: Bq/L)

Date of sampling ※conducted four times a year	Detected nuclides	Sampling point (South discharge channel)
June 7 th , 2023	Cs-134	ND (0.83)
	Cs-137	ND (0.65)
	Gross β	9.5
	H-3	ND (0.31)