

Information, June, 2024

To All Missions (Embassies, Consular posts and International Organizations in Japan)

Report on the discharge record and the seawater monitoring results at Fukushima Daiichi Nuclear Power Station during May

The Ministry of Foreign Affairs wishes to provide all international Missions in Japan with a report on the discharge record and seawater monitoring results with regard to groundwater pumped from the sub-drain and groundwater drain systems, as well as bypassing groundwater pumped during the month of May at Fukushima Daiichi Nuclear Power Station (NPS).

1. Sub-drain and Groundwater Drain Systems

In May purified groundwater pumped from the sub-drain and groundwater drain systems was discharged on the dates shown in Appendix 1. Prior to every discharge, an analysis on the quality of the purified groundwater to be discharged was conducted by Tokyo Electric Power Company (TEPCO) and the results were announced.

All the test results during the month of May have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by third-party organization (Tohoku Ryokka Kankyohozen Co.).

In addition, TEPCO and Japan Atomic Energy Agency (JAEA), at the request of the Government of Japan, regularly conduct more detailed analyses on the purified groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of sampled groundwater was substantially below the operational target (see Appendix 2).

Moreover, TEPCO publishes the results of analyses conducted on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 3). The results show that the radiation levels of seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed.

2. Groundwater Bypassing

In May, the pumped bypassing groundwater was discharged on the dates shown in Appendix 4. Prior to every discharge, an analysis on the quality of the groundwater to be discharged was conducted by TEPCO and the results were announced.

All the test results during the month of May have confirmed that the radiation levels of sampled water were substantially below the operational targets set by TEPCO (these operational targets are well below the density limit specified by the Reactor Regulation). The results of these analyses were also confirmed by Japan Chemical Analysis Center.

In addition, TEPCO and JAEA, at the request of the Government of Japan, regularly conduct more detailed analyses on the groundwater. The results of JAEA's latest analyses confirmed that TEPCO's analyses were accurate and verified that the radiation levels of the sampled groundwater were substantially below the operational target (see Appendix 5).

Moreover, TEPCO publishes analysis results on seawater sampled during the discharge operation at the nearest seawater sampling post from the discharge point (see Appendix 6). The result shows that the radiation levels in seawater remain lower than the density limit specified by the Reactor Regulation and significant change in the radioactivity has not been observed. The analysis had been conducted once a month until March 2017. Since April 2017, it is conducted four times a year because there has been no significant fluctuation in the concentration of radioactive materials in the sea water, and no influence on the surrounding environment has been confirmed.

The sampling process for analyses conducted this month is the same as the one conducted in the information disseminated last month. Results of the analyses are shown in the attached appendices:

(For further information, please contact TEPCO at (Tel: 03-6373-1111) or refer to the TEPCO's website:

<http://www.tepco.co.jp/en/nu/fukushima-np/handouts/index-e.html>)

Contact: International Nuclear Energy Cooperation Division,
Ministry of Foreign Affairs, Tel 03-5501-8227

Appendix 1

Results of analyses on the quality of the purified groundwater pumped from the sub-drain and groundwater drain systems at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Third-party organization
May 27 th , 2024 *Discharged on June 1 st	Cs-134	ND (0.73)	ND (0.55)
	Cs-137	ND (0.72)	ND (0.71)
	Gross β	ND (1.9)	ND (0.32)
	H-3	730	760
May 26 th , 2024 *Discharged on May 31 st	Cs-134	ND (0.57)	ND (0.50)
	Cs-137	ND (0.60)	ND (0.73)
	Gross β	ND (1.8)	ND (0.30)
	H-3	760	770
May 25 th , 2024 *Discharged on May 30 th	Cs-134	ND (0.69)	ND (0.58)
	Cs-137	ND (0.57)	ND (0.56)
	Gross β	ND (2.0)	ND (0.33)
	H-3	700	790
May 24 th , 2024 *Discharged on May 29 th	Cs-134	ND (0.68)	ND (0.62)
	Cs-137	ND (0.63)	ND (0.63)
	Gross β	ND (0.62)	ND (0.32)
	H-3	720	740
May 23 rd , 2024 *Discharged on May 28 th	Cs-134	ND (0.89)	ND (0.55)
	Cs-137	ND (0.72)	ND (0.83)
	Gross β	ND (2.0)	ND (0.37)
	H-3	690	720
May 22 nd , 2024 *Discharged on May 27 th	Cs-134	ND (0.88)	ND (0.64)
	Cs-137	ND (0.90)	ND (0.51)
	Gross β	ND (1.8)	ND (0.38)
	H-3	680	700
May 21 st , 2024 *Discharged on May 26 th	Cs-134	ND (0.75)	ND (0.50)
	Cs-137	ND (0.61)	ND (0.66)
	Gross β	ND (1.9)	ND (0.39)
	H-3	650	690
May 20 th , 2024 *Discharged on May 25 th	Cs-134	ND (0.88)	ND (0.65)
	Cs-137	ND (0.82)	ND (0.52)
	Gross β	ND (2.0)	0.38
	H-3	680	720
May 19 th , 2024 *Discharged on May 24 th	Cs-134	ND (0.93)	ND (0.50)
	Cs-137	ND (0.63)	ND (0.56)
	Gross β	ND (1.9)	ND (0.36)
	H-3	620	670
May 18 th , 2024	Cs-134	ND (0.71)	ND (0.69)

*Discharged on May 23 rd	Cs-137	ND (0.65)	ND (0.73)
	Gross β	ND (2.0)	ND (0.33)
	H-3	670	700
May 17 th , 2024 *Discharged on May 22 nd	Cs-134	ND (0.69)	ND (0.79)
	Cs-137	ND (0.61)	ND (0.60)
	Gross β	ND (0.63)	ND (0.33)
	H-3	580	640
May 16 th , 2024 *Discharged on May 21 st	Cs-134	ND (0.68)	ND (0.64)
	Cs-137	ND (0.86)	ND (0.61)
	Gross β	ND (1.9)	ND (0.35)
	H-3	640	690
May 15 th , 2024 *Discharged on May 20 th	Cs-134	ND (0.77)	ND (0.64)
	Cs-137	ND (0.54)	ND (0.61)
	Gross β	ND (1.7)	ND (0.33)
	H-3	640	680
May 14 th , 2024 *Discharged on May 19 th	Cs-134	ND (0.56)	ND (0.76)
	Cs-137	ND (0.55)	ND (0.61)
	Gross β	ND (1.8)	ND (0.37)
	H-3	650	680
May 13 th , 2024 *Discharged on May 18 th	Cs-134	ND (0.81)	ND (0.61)
	Cs-137	ND (0.71)	ND (0.69)
	Gross β	ND (1.9)	ND (0.36)
	H-3	650	670
May 12 th , 2024 *Discharged on May 17 th	Cs-134	ND (0.71)	ND (0.80)
	Cs-137	ND (0.66)	ND (0.78)
	Gross β	ND (1.7)	ND (0.34)
	H-3	600	620
May 11 th , 202 *Discharged on May 16 th	Cs-134	ND (0.84)	ND (0.69)
	Cs-137	ND (0.73)	ND (0.51)
	Gross β	ND (1.7)	ND (0.34)
	H-3	580	620
May 9 th , 2024 *Discharged on May 14 th	Cs-134	ND (0.84)	ND (0.75)
	Cs-137	ND (0.54)	ND (0.70)
	Gross β	ND (0.71)	0.39
	H-3	600	630
May 8 th , 2024 *Discharged on May 13 th	Cs-134	ND (0.75)	ND (0.60)
	Cs-137	ND (0.78)	ND (0.71)
	Gross β	ND (2.1)	ND (0.34)
	H-3	660	680
May 7 th , 2024 *Discharged on May 12 nd	Cs-134	ND (0.71)	ND (0.50)
	Cs-137	ND (0.74)	ND (0.71)
	Gross β	ND (1.8)	ND (0.37)

	H-3	650	670
May 6 th , 2024 *Discharged on May 11 th	Cs-134	ND (0.64)	ND (0.60)
	Cs-137	ND (0.65)	ND (0.61)
	Gross β	ND (1.8)	ND (0.38)
	H-3	630	690
May 5 th , 2024 *Discharged on May 10 th	Cs-134	ND (0.77)	ND (0.76)
	Cs-137	ND (0.74)	ND (0.58)
	Gross β	ND (1.9)	ND (0.37)
	H-3	680	710
May 4 th , 2024 *Discharged on May 9 th	Cs-134	ND (0.84)	ND (0.65)
	Cs-137	ND (0.79)	ND (0.71)
	Gross β	ND (2.0)	0.36
	H-3	670	710
May 3 rd , 2024 *Discharged on May 8 th	Cs-134	ND (0.72)	ND (0.62)
	Cs-137	ND (0.76)	ND (0.66)
	Gross β	ND (1.8)	ND (0.36)
	H-3	710	730
May 2 nd , 2024 *Discharged on May 7 th	Cs-134	ND (0.79)	ND (0.77)
	Cs-137	ND (0.51)	ND (0.63)
	Gross β	ND (1.9)	ND (0.32)
	H-3	740	780
May 1 st , 2024 *Discharged on May 6 th	Cs-134	ND (0.72)	ND (0.48)
	Cs-137	ND (0.54)	ND (0.63)
	Gross β	ND (0.58)	ND (0.36)
	H-3	720	750
April 30 th , 2024 *Discharged on May 5 th	Cs-134	ND (0.65)	ND (0.62)
	Cs-137	ND (0.76)	ND (0.58)
	Gross β	ND (1.8)	ND (0.33)
	H-3	730	710
April 29 th , 2024 *Discharged on May 4 th	Cs-134	ND (0.68)	ND (0.60)
	Cs-137	ND (0.83)	ND (0.71)
	Gross β	ND (1.7)	0.43
	H-3	820	860
April 28 th , 2024 *Discharged on May 3 rd	Cs-134	ND (0.81)	ND (0.60)
	Cs-137	ND (0.64)	ND (0.78)
	Gross β	ND (1.7)	ND (0.33)
	H-3	800	820
April 27 th , 2024 *Discharged on May 2 nd	Cs-134	ND (0.76)	ND (0.61)
	Cs-137	ND (0.72)	ND (0.60)
	Gross β	ND (1.7)	ND (0.37)
	H-3	790	830

- * * ND: represents a value below the detection limit; values in () represent the detection limit.
- * In order to ensure the results, third-party organizations have also conducted an analysis and verified the radiation level of the sampled water.
- * Third-party organization : Tohoku Ryokka Kankyohozen Co., Ltd

Appendix 2

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
April 1 st ,2024	Cs-134	ND (0.0030)	ND (0.0047)	ND (0.0057)
	Cs-137	0.0063	0.0096	0.0059
	Gross α	ND (0.47)	ND (2.0)	ND (2.3)
	Gross β	ND (0.48)	ND (0.60)	ND (0.52)
	H-3	440	440	450
	Sr-90	0.0015	ND (0.0014)	ND (0.0061)

* ND: represents a value below the detection limit; values in () represent the detection limit.

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	3 (1) ※	—	—
H-3	1,500	60,000	10,000
Sr-90	—	30	10

- ※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.
- ※ The reference table shows the values of operational targets before discharge. Since the values after discharge contain natural radioactive materials in seawater, there will be differences between the values and the operational targets values.

Appendix 3

Results of analysis on the seawater sampled near the discharge point (North side of Units 5 and 6 discharge channel)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Sampling point (South discharge channel)
March 25 th , 2024 *Sampled before discharge of purified groundwater.	Cs-134	ND (0.75)
	Cs-137	ND (0.86)
	Gross β	9.5
	H-3	ND (0.31)

Appendix 4

Results of analyses on the water quality of the groundwater pumped up for bypassing at Fukushima Daiichi NPS (made available by TEPCO prior to discharge)

(Unit: Bq/L)

Date of sampling *Date of discharge	Detected nuclides	Analytical body	
		TEPCO	Third-party organization
May 24 th , 2024 *Discharged on May 29 th	Cs-134	ND (0.68)	ND (0.71)
	Cs-137	ND (0.74)	ND (0.73)
	Gross β	ND (0.59)	ND (0.33)
	H-3	46	48
May 17 th , 2024 *Discharged on May 22 nd	Cs-134	ND (0.81)	ND (0.54)
	Cs-137	ND (0.55)	ND (0.60)
	Gross β	ND (0.65)	ND (0.30)
	H-3	40	46
May 10 th , 2024 *Discharged on May 15 th	Cs-134	ND (0.69)	ND (0.69)
	Cs-137	ND (0.61)	ND (0.69)
	Gross β	ND (0.56)	ND (0.32)
	H-3	46	48
May 3 rd , 2024 *Discharged on	Cs-134	ND (0.87)	ND (0.73)
	Cs-137	ND (0.79)	ND (0.83)

May 8 th	Gross β	ND (0.69)	ND (0.32)
	H-3	42	47

- * * ND: represents a value below the detection limit; values in () represent the detection limit
- * In order to ensure the results, third-party organizations have also conducted an analysis and verified the radiation level of the sampled water.
- * Third-party organization: Tohoku Ryokka Kankyohozen Co., Ltd

Appendix 5

Result of detailed analyses conducted by TEPCO, JAEA, and Japan Chemical Analysis Center (In order to confirm the validity of analysis, the Government of Japan also requests JAEA; and TEPCO requests Japan Chemical Analysis Center to conduct independent analyses)

(Unit: Bq/L)

Date of sampling	Detected nuclides	Analytical body		
		JAEA	TEPCO	Japan Chemical Analysis Center
April 5 th , 2024	Cs-134	ND (0.0024)	ND (0.0045)	ND (0.0061)
	Cs-137	ND (0.0021)	ND (0.0042)	ND (0.0043)
	Gross α	ND (0.51)	ND (2.0)	ND (2.3)
	Gross β	ND (0.48)	ND (0.64)	ND (0.60)
	H-3	43	42	43
	Sr-90	ND (0.0015)	ND (0.0013)	ND (0.0062)

* ND: represents a value below the detection limit; values in () represent the detection limit.

(Reference)

(Unit: Bq/L)

Radionuclides	Operational Targets	Density Limit specified by the Reactor Regulation	World Health Organization (WHO) Guidelines for Drinking Water Quality
Cs-134	1	60	10
Cs-137	1	90	10
Gross α	—	—	—
Gross β	5 (1) *	—	—
H-3	1,500	60,000	10,000

Sr-90	—	30	10
-------	---	----	----

- ※ The operational target of Gross β is 1 Bq/L in the survey which is conducted once every ten days.
- ※ The reference table shows the values of operational targets before discharge.
Since the values after discharge contain natural radioactive materials in seawater, there will be differences between the values and the operational targets values.

Appendix 6

Results of analyses on the seawater sampled near the discharge point (Around South Discharge Channel)

(Unit: Bq/L)

Date of sampling ※conducted four times a year	Detected nuclides	Sampling point (South discharge channel)
March 22 nd , 2024	Cs-134	ND (0.86)
	Cs-137	ND (0.47)
	Gross β	13
	H-3	0.54